

QUANTITY SHEET 2



SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
					ROADWAY	EROSION CONTROL	BRIDGE	100% STP FUNDS	FULL C.E. ITEM	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						1				1	0.249	T	AGRICULTURAL LIMESTONE	651.20				
						1				1	0.37	T	HAYMULCH	651.25				
						100				100	128.5	SM	GRUBBING MATERIAL	651.40				
						1				1	1	LS	EPSC PLAN	652.10				
						40				40	18	HR	MONITORING EPSC PLAN	652.20				
						1				1	0	LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30				
						440				440	265.5	SM	TEMPORARY EROSION MATTING	653.20				
						20				20	0	CM	TEMPORARY STONE CHECK DAM, TYPE I	653.25				
						13				13	0	CM	VEHICLE TRACKING PAD	653.35				
						195				195	175	M	PROJECT DEMARCATION FENCE	653.55				
					0.45					0.45	1.53	SM	TRAFFIC SIGNS, TYPE A	675.20				
					3					3	3.66	M	FLANGED CHANNEL SIGN POST	675.301				
					2					2	2	EACH	REMOVING SIGNS	675.50				
							68			68	65.993	CM	SPECIAL PROVISION (HIGH PERFORMANCE CONCRETE, CLASS A LOW CEMENT)	900.608				
								1		1	1	LS	SPECIAL PROVISION (STEEL BRIDGE TRUSS REMOVAL AND DELIVERY)	900.645				
					0					0	1	LS	SUPPLEMENTAL AGREEMENT (INSTALL ELECTRIC FENCE) (C.O. NO. 1 DATED 10-3-09)	900.545				

PROJECT NAME: CORINTH
 PROJECT NUMBER: STP BRO 1447(22) (RE-ADVERTISED)
 FILE NAME: 93\042\Structures\042\excel.dgn PLOT DATE: 07/16/2009
 PROJECT MANAGER: C.P.WILLIAMS DRAWN BY: M.FESSEL
 DESIGNED BY: R.S.YOUNG CHECKED BY: R.S.YOUNG
 QUANTITY SHEET #2 SHEET 4 OF 42