

EROSION PREVENTION AND SEDIMENT CONTROL NARRATIVE

RISK EVALUATION

RISK DETERMINATION

THIS PROJECT HAS BEEN DETERMINED TO BE LOW RISK BASED ON THE FOLLOWING CONCLUSIONS. BASIC RISK EVALUATION RESULTED IN A MORE DETAILED ANALYSIS TO DETERMINE RISK AND RESULTED IN THE FOLLOWING REQUIREMENTS:

1. IMPLEMENT THE LOW RISK SITE HANDBOOK FOR EROSION PREVENTION AND SEDIMENT CONTROL.
2. EROSION PREVENTION AND SEDIMENT CONTROL MEASURES ARE TO BE IMPLEMENTED PRIOR TO PERFORMING ANY EARTHWORK AND SHALL BE MAINTAINED UNTIL CONSTRUCTION COMPLETION. THE SMALLEST PRACTICAL AREA OF LAND SHALL BE DISTURBED AT ANY ONE TIME DURING CONSTRUCTION. WHEN LAND IS DISTURBED DURING CONSTRUCTION, THE DISTURBANCE SHALL BE KEPT TO THE SHORTEST PRACTICAL DURATION AS APPROVED BY THE ENGINEER. LAND SHALL NOT BE LEFT DISTURBED DURING THE WINTER MONTHS.
3. ALL AREAS MUST HAVE TEMPORARY OR FINAL STABILIZATION WITHIN 7 DAYS OF THE INITIAL DISTURBANCE AND STABILIZED THEREAFTER ON A DAILY BASIS. THE FOLLOWING EXCEPTIONS APPLY:
 - A. STABILIZATION IS NOT REQUIRED IF WORK IS TO CONTINUE IN THE AREA WITHIN 24 HOURS AND NO PRECIPITATION IS FORECASTED FOR THE NEXT 24 HOURS.
 - B. STABILIZATION IS NOT REQUIRED IF THE WORK IS OCCURRING IN A SELF-CONTAINED EXCAVATION WITH A DEPTH OF 2 FEET OR GREATER.
4. NO MORE THAN 5 ACRES OF LAND MAY BE DISTURBED AT ANY ONE TIME.
5. INSPECTIONS SHALL BE CONDUCTED AT LEAST ONCE EVERY 7 CALENDAR DAYS AND WITHIN 24 HOURS OF THE END OF A STORM EVENT RESULTING IN THE DISCHARGE OF STORMWATER FROM THE CONSTRUCTION SITE.
6. IF THERE IS A DISCHARGE OF VISIBLY DISCOLORED STORMWATER FROM THE CONSTRUCTION SITE TO WATERS OF THE STATE, THE PERMITTEE SHALL TAKE IMMEDIATE CORRECTIVE ACTION.
7. IF, AFTER COMPLETING CORRECTIVE ACTION, THERE CONTINUES TO BE A DISCHARGE OF SEDIMENT FROM THE CONSTRUCTION SITE TO WATERS OF THE STATE, THE PERMITTEE SHALL NOTIFY DEC BY SUBMITTING A REPORT WITHIN 72 HOURS OF THE DISCHARGE.
8. AFTER ALL DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED, THE CONTRACTOR SHALL REMOVE ALL TEMPORARY EROSION PREVENTION AND SEDIMENT CONTROL MEASURES AND PROPERLY DISPOSE OF ANY ACCUMULATED SEDIMENT. THE AREA DISTURBED BY REMOVAL OF TEMPORARY MEASURES SHALL BE PREPARED, SEEDED AND MULCHED.
9. THE CONTRACTOR WILL BE RESPONSIBLE FOR USING PROPER EROSION PREVENTION AND SEDIMENT CONTROL TECHNIQUES IN ACCORDANCE WITH THE "LOW RISK SITE HANDBOOK FOR EROSION PREVENTION AND SEDIMENT CONTROL" AND THE "VERMONT EROSION PREVENTION AND SEDIMENT CONTROL FIELD GUIDE".

RISK RE-EVALUATION

SHOULD CHANGES PRIOR TO OR DURING CONSTRUCTION RESULT IN A POTENTIAL CHANGE IN THE RISK, THEN THE SELECTED CONTRACTOR WILL BE RESPONSIBLE FOR ADDITIONAL PERMITTING WITH VANR VIA FILING OF THE APPROPRIATE NOTICE OF INTENT UNDER THE CONSTRUCTION PERMIT PROCESS.

RECORD DRAWING
DATE: DECEMBER 21, 2012



PROJECT NAME:	COLCHESTER CAMPUS CONNECTOR
PROJECT NUMBER:	TCSP TCSE (007)
FILE NAME: ...\\Plot Files\054-057.EPSCdet.p	PLOT DATE: 12/2/2010
PROJECT LEADER: JBL	DRAWN BY: PZA
DESIGNED BY: TFD	CHECKED BY: GGG
EPSC DETAILS ECD-1	SHEET 54 OF 153