

October 2, 2012

Ref: 57478.02

Mr. Christopher M. Vick, P.E.
Concrete Systems, Inc.
9 Commercial Street
Hudson, NH 03051

**Re: CSI Job No. C21377 -
Hubbardton ER STP 0161(27) - Bridge 98 - 14' x 6' Precast Box & T-Walls
J. A. McDonald - General Contractor**

Dear Mr. Vick:

The following **Precast Box and T-Wall details** [Item # 540.10 PRECAST CONCRETE STRUCTURE (14'-0" x 6'-0" x 34'-3" BOX)] for the above project transmitted with CSI emails as noted below have been reviewed and are being returned herewith.

Precast Concrete Box, Revised Plans #2 submitted on 10-2-2012 at 3:13 PM

1. Plan sheet 1B of 1B, Rev #2, dated 10-02-2012, is Approved
2. Plan sheet 1B of 3B, Rev #1, dated 10-02-2012, Furnish as Corrected
3. Plan sheet 2B of 3B, Rev #1, dated 10-02-2012, is Approved
4. Plan sheet 3B of 3B, Rev #1, dated 10-02-2012, Furnish as Corrected
5. Plan sheet 1 of 1, Drawing No. C21377 - CW1, dated 9-21-2012, is Approved

Precast Wall System - Concrete T-Walls - The Neel, Company - Plans submitted on 9-27-2012 at 10:54 AM

1. These plan sheets 1 to 7 of 7, dated 9-25-2012, are Approved

You must provide notice to VTrans Structural Concrete Engineer, Jim Wild, as to the date fabrication represented by these drawings will begin. **A minimum of five working days notification must be provided to the Structural Concrete Engineer, Jim Wild as per specification 540.06.** You can contact Jim Wild by phone at (802) 828-6931 or email at jim.wild@state.vt.us. Any material fabricated prior to the notification date is subject to rejection without further cause.

Should you need further information or have any questions, please feel free to reach me at sfarnsworth@vhb.com or at (802) 425-7788 x6423.

Very truly yours,

VANASSE HANGEN BRUSTLIN, INC.



Sherward G. Farnsworth, P.E.
Senior Project Manager

SGF/sgf
Enclosures