

WINTER SHUTDOWN:

26. SEEDING SHALL BE COMPLETED NO LATER THAN SEPTEMBER 15 TO ENSURE ADEQUATE GROWTH AND COVER.

27. NON-VEGETATIVE STABILIZATION FOR DISTURBED AREAS WITHOUT VEGETATION SHALL BE COMPLETED NO LATER THAN OCTOBER 15. ANY AREA NOT STABILIZED BY OCTOBER 15 MUST BE STABILIZED WITH WINTER RYE AND EROSION MATTING OR ANCHORED MULCH AT THE WINTER APPLICATION RATE.

28. DISTURBED AREAS REQUIRING MULCH STABILIZATION DURING WINTER SHUTDOWN SHALL BE COVERED WITH 75 mm OF MULCH WITH 80 - 90% COVER. MULCH SHALL BE TRACKED IN OR STABILIZED WITH NETTING.

29. IF CONSTRUCTION ACTIVITIES INVOLVING EARTH DISTURBANCE OCCUR BETWEEN OCTOBER 15 AND APRIL 15, THE CONTRACTOR SHALL PREPARE AND IMPLEMENT A WINTER CONSTRUCTION PLAN IN ACCORDANCE WITH THE VERMONT STANDARDS AND SPECIFICATIONS FOR EROSION PREVENTION AND SEDIMENT CONTROL AND CONSTRUCTION GENERAL PERMIT 3-9020. THIS PLAN MUST BE FILED WITH, AND APPROVED BY, THE AGENCY OF NATURAL RESOURCES (ANR) BY SEPTEMBER 15. IF IT IS DETERMINED BY THE ENGINEER OR ANR THAT WINTER CONSTRUCTION WOULD PRESENT A SIGNIFICANT RISK TO WATER QUALITY, THE CONTRACTOR WILL BE REQUIRED TO REQUEST A WINTER SHUTDOWN IN ACCORDANCE WITH THE PROVISIONS OF THE CONTRACT DOCUMENTS.

SEQUENCE AND STAGING:

THIS SECTION WILL BE DEVELOPED BY THE CONTRACTOR USING THE GUIDANCE OUTLINED IN THE VTRANS EPSC PLAN CONTRACTOR CHECKLIST.

30. CONSTRUCTION SEQUENCE

31. OFF-SITE ACTIVITIES

IN ADDITION TO THE CONTRACTOR CHECKLIST ANY ACTIVITIES OUTSIDE THE CONSTRUCTION LIMITS SHALL FOLLOW SUBSECTIONS 105.25- 105.29 OF THE STANDARD SPECIFICATIONS FOR CONSTRUCTION.

PROJECT NAME: DANVILLE
PROJECT NUMBER: F EGC 028-3(32)

FILE NAME: ...\\plotfiles\EPSC notes 02.ptf PLOT DATE: 1/18/2011
DESIGN SUPERVISOR: GARY SANTY DRAWN BY: STANTEC
DESIGNED BY: STANTEC CHECKED BY: STANTEC
EPSC NARRATIVE SHEET ENR-2 SHEET 106 OF 306

