



SOIL CLASSIFICATION
 LIMERICK SILT LOAM
 "K" FACTOR = 0.49
 CLASSIFIED HIGHLY ERODIBLE

EPSC GENERAL NOTES (APPLIES TO SHEETS 9 & 10):

1. THESE PLANS SHOW A CONCEPTUAL EROSION PREVENTION AND SEDIMENT CONTROL PLAN. THE CONTRACTOR MUST SUBMIT A TEMPORARY EROSION PREVENTION AND SEDIMENT CONTROL PLAN FOR APPROVAL.
2. TEMPORARY EROSION PREVENTION AND SEDIMENT CONTROL MEASURES ARE CONCEPTUALLY SHOWN. THE CONTRACTOR MAY RELOCATE TEMPORARY MEASURES TO IMPROVE EROSION PREVENTION AND SEDIMENT CONTROL WITH APPROVAL OF THE RESIDENT ENGINEER AND ON SITE COORDINATOR. SILT FENCE SHALL NOT BE INSTALLED ACROSS CONTOURS.
3. THE CONTRACTOR SHALL USE OTHER TEMPORARY EROSION PREVENTION AND SEDIMENT CONTROL MEASURES AS NECESSITATED BY THE SEQUENCE OF CONSTRUCTION OR AS DIRECTED BY THE RESIDENT ENGINEER AND ON SITE COORDINATOR.
4. REFER TO TEMPORARY EROSION PREVENTION AND SEDIMENT CONTROL DETAIL SHEETS FOR ADDITIONAL DETAILS.
5. GIVEN THE MINOR EARTH DISTURBANCE ACTIVITIES ASSOCIATED WITH THIS PROJECT, EPSC PLANS FOR EXISTING CONDITION, CONSTRUCTION, AND FINAL CONDITIONS HAVE BEEN COMBINED INTO A SINGLE PLAN FOR EACH CULVERT.
6. SLOPE INDICATORS ARE SHOWN IN LIEU OF CONTOURS.
7. SILT FENCE SHALL BE INSTALLED IMMEDIATELY ADJACENT TO AND ON THE UPSLOPE SIDE OF THE BARRIER FENCE.
8. TEMPORARY STONE CHECK DAMS SHALL BE INSTALLED TO SLOW DOWN CHANNELIZED RUNOFF AS DIRECTED BY THE ENGINEER.
9. FILTER BAGS SHALL BE USED FOR DEWATERING AS DIRECTED BY THE ENGINEER.

EPSC LEGEND	
STABILIZED CONSTRUCTION ENTRANCE	
RIPIARIAN BUFFER LIMIT	
EROSION MATTING, SEED & MULCH	
RIGHT-OF-WAY	
CLASS 2 WETLAND LIMIT	
TEMPORARY CONSTRUCTION LIMITS	
BARRIER FENCE	
SILT FENCE, WOVEN WIRE REINFORCED	
ASSUMED CONSTRUCTION ACCESS ROUTE	

RICHMOND BR 59-2 CULVERT
 SCALE: 1"=50'

PROJECT NAME: RICHMOND-WILLISTON
 PROJECT NUMBER: IM CULV(16)
 FILE NAME: ...\\plot files\09-epsc 59.2.dgn PLOT DATE: 2/25/2010
 PROJECT LEADER: G. BOGUE DRAWN BY: E. ALLING
 DESIGNED BY: M. CHENETTE CHECKED BY: G. BOGUE
EPSC BR 59-2 SITE PLAN SHEET 9 OF 18

