

EROSION CONTROL LAYOUT SHEET 1

ON-SITE PLAN COORDINATOR		
NAME	TITLE	PHONE #

EROSION CONTROL LEGEND	
	INLET PROTECTION (SEE DETAIL SHEETS FOR APPROPRIATE METHOD)
	TEMPORARY STONE CHECK DAM
	STONE DITCH
	SILT FENCE
	PROJECT DEMARCATION FENCING (LIMIT OF DISTURBANCE)
	FILTER CURTAIN
	PROPOSED 10' INTERVAL CONTOUR
	PROPOSED 2' INTERVAL CONTOUR
	DITCH W/ EROSION MATTING


DATUM
 VERTICAL NGVD 1929
 HORIZONTAL N/A

- GENERAL NOTES:**
- 1) THE CONTRACTOR SHALL SCHEDULE THE TIME OF SOIL DISTURBANCES SO THAT AS LITTLE DISRUPTION OCCURS AS POSSIBLE AND SO THAT ANY DISTURBANCE CAN BE TEMPORARILY OR PERMANENTLY STABILIZED WITHIN 48 HOURS. TEMPORARY MULCHING SHALL BE DONE FOR ALL AREAS THAT WON'T BE WORKED ON FOR 5 DAYS OR MORE. THE CONTRACTOR SHALL SEED AND MULCH ALL AREAS NOT ANTICIPATED TO BE WORKED ON FOR 21 DAYS OR MORE. THE CONTRACTOR SHALL MINIMIZE ANY SOIL DISTURBANCES BETWEEN OCTOBER 15TH THROUGH MAY 1ST, TO ASSURE A VIGOROUS CATCH OF VEGETATIVE COVER, SEEDING AND MULCHING SHALL BE COMPLETED BY SEPTEMBER 15TH TO THE EXTENT POSSIBLE, OR AS DIRECTED BY THE RESIDENT ENGINEER.
 - 2) THE ON-SITE PLAN COORDINATOR SHALL INSPECT ALL EROSION AND SEDIMENT CONTROL STRUCTURES AND MEASURES AT LEAST ONCE EVERY SEVEN (7) CALENDAR DAYS AND AS SOON AS POSSIBLE BUT NOT MORE THEN 24 HOURS AFTER ANY STORM EVENT.
 - 3) ALL SEDIMENT AND EROSION PREVENTION AND CONTROL MEASURES SHALL BE COMPLETED AND IN PLACE BEFORE THE BEGINNING OF WORK.
 - 4) THE CONTRACTOR SHALL INSTALL PROJECT DEMARCATION FENCING (TEMPORARY SNOW-FENCING OR OTHER SIMILAR CONTINUOUS BARRIER) ALONG THE LIMITS OF THE REQUIRED SOIL DISTURBANCE TO PREVENT CONSTRUCTION EQUIPMENT FROM UNNECESSARILY DISTURBING SOIL OR VEGETATION.
 - 5) THE CONTRACTOR SHALL IMMEDIATELY ROUGHEN ALL DISTURBED SOIL SURFACES TO THE SATISFACTION OF THE RESIDENT ENGINEER BY THE USE OF TRACK DRIVEN BULLDOZERS, SHEEPSFOOT ROLLERS OR OTHER APPROVED METHODS.
 - 6) THE CONTRACTOR SHALL APPLY DUST CONTROL MEASURES OVER EXPOSED SURFACES NOT INTENDED TO BE VEGETATED.
 - 7) PRIOR TO THE START OF WORK, WRAP NON-WOVEN GEOTEXTILE FILTER FABRIC OVER ALL CATCH BASIN GRATES WITHIN THE LIMIT OF WORK. PROVIDE ENOUGH OVERLAP IN FABRIC TO ALLOW THE MATERIAL TO SET BETWEEN THE GRATE AND THE FRAME, USING THE WEIGHT OF THE GRATE TO HOLD THE FABRIC IN PLACE.

LINES SHOWN ON THIS PLAN AS EXISTING PROPERTY LINES P/L ARE BELIEVED TO BE ACCURATE BUT SHOULD NOT BE RELIED UPON FOR PURPOSES UNRELATED TO THE STATE OF VERMONT'S ACQUISITION OF LAND AND RIGHTS FOR THIS PROJECT.

RIGHT-OF-WAY AGENT OF PROJECT: FRANK J. MALNATI JR.

FOR LANDSCAPE DETAIL SEE ROW SHEET 36 OF 62



PROJECT: HARTFORD	PROJECT NO.: RS 0113(40)
DESIGN FILE NAME: ****FILENAME***	PLOT DATE: 14-JUL-2006
IPARM FILE NAME:	SURVEY DATE: 1/87
SURVEYED BY: FANTONI	DRAWN BY: E. ATKINS
SQUAD LEADER: KEN UPMAL	ROW SHEET (27) OF 62