



CONSTRUCTION PHASE II (JUGHANDLE-A) NOTES:

1. ALL WORK TO WIDEN THE JUGHANDLE WILL BE COMPLETED DURING THE NIGHT.
2. PRIOR TO THE COMMENCEMENT OF ANY WORK OR THE PLACEMENT OF EQUIPMENT ON THE ROADWAY THE CONTRACTOR SHALL PROVIDE THE NECESSARY ADVANCED WARNING SIGNS IN ACCORDANCE WITH THE LATEST VERSION OF THE MUTCD.
3. INSTALL AND MAINTAIN EROSION PREVENTION AND SEDIMENT CONTROL MEASURES IN ACCORDANCE WITH THE EROSION PREVENTION CONTROL PLANS AND DETAILS AND THE VTDEC "LOW RISK SITE HANDBOOK FOR EROSION PREVENTION AND SEDIMENT CONTROL."
4. MILL EXISTING PAVEMENT SURFACE ON JUGHANDLE. ~~INSTALL NEW TRAFFIC SIGNAL AND POLE IN NEW LOCATION.~~ WIDEN JUGHANDLE. PAVE TO MATCH EXISTING ELEVATION OF MILLED JUGHANDLE. INSTALL NEW CURB, GRADE SIDE SLOPE IN THE AREA AND COMPLETE FINAL STABILIZATION IN THE AREA.

NOTES:

1. THE NEW STRAIN POLE WAS NOT INSTALLED. AN AGREEMENT WAS REACHED BETWEEN GREEN MOUNTAIN POWER INC. AND THE VERMONT AGENCY OF TRANSPORTATION TO LOCATE THE STRAIN WIRE ON THE NEWLY INSTALLED UTILITY POLE AT STA. 30+27, RT.

LEGEND:

- ⊗ REFLECTORIZED DRUMS
- - - - TEMPORARY TRAFFIC BARRIER
- ▣ CONSTRUCTION AREA

RECORD DRAWING
DATE: DECEMBER 21, 2012

PROJECT NAME:	COLCHESTER CAMPUS CONNECTOR
PROJECT NUMBER:	TCSP TCSE (007)
FILE NAME:	...drawing\Plot Files\126_tc.plt
PLOT DATE:	12/2/2010
PROJECT LEADER:	JBL
DRAWN BY:	TFD
DESIGNED BY:	TFD
CHECKED BY:	GGG
TRAFFIC CONTROL - PHASE II PLAN 3	SHEET 129 OF 153

