



- NOTES:**
- SEE STANDARDS E-100 AND E-100A FOR SIGN PLACEMENT.
 - THE CONTRACTOR SHALL INCLUDE A CONSTRUCTION SIGN PACKAGE FOR EXPECTED LANE CLOSURES AND WORK ZONE SPEED REDUCTIONS IN COMPLIANCE WITH STANDARD E-103 AND MUTCD PART 6, FIGURE 6H-10. PAYMENT FOR PROVIDING THIS PACKAGE SHALL BE INCIDENTAL TO ITEM 64L10, TRAFFIC CONTROL.
 - PAYMENT FOR CONSTRUCTION APPROACH SIGNING WILL BE MADE UNDER ITEM 64L10, TRAFFIC CONTROL.
 - CONSTRUCTION ZONE SIGN LAYOUT SHALL BE IN ACCORDANCE WITH SECTION 6 OF THE LATEST EDITION OF THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD).
 - CONSTRUCTION SIGNS SHALL BE IN NEW OR LIKE NEW CONDITION PER VAOT STANDARDS.
 - DIAMOND SHAPED SIGNS SHALL BE 4' X 4' WITH BLACK LEGEND ON FLUORESCENT ORANGE BACKGROUND.
 - RETROREFLECTIVE SHEETING SHALL BE TYPE VII OR BETTER.
 - CONSTRUCTION ZONE SIGNS SHALL BE INSTALLED ON TWO POSTS EACH OR AS AN NCHRP REPORT 350 COMPLIANT SIGN/STAND SYSTEM.
 - INSTALLATION OF CONSTRUCTION ZONE SIGNING SHALL NOT BLOCK EXISTING SIGN ASSEMBLIES. A MINIMUM OF 200 FEET SHALL BE MAINTAINED BETWEEN ANY EXISTING SIGNS AND THE CONSTRUCTION SIGNS.
 - PORTABLE CHANGEABLE MESSAGE SIGNS ARE OPTIONAL AND ARE TO BE USED AS DIRECTED BY THE RESIDENT ENGINEER. PAYMENT FOR THESE SHALL BE PAID UNDER 64L15, PORTABLE CHANGEABLE MESSAGE SIGN.

LIST OF TOWNSTATE HIGHWAYS FOR CONSTRUCTION SIGNS

TOWN/STATE HIGHWAY NAME	ROAD WORK AHEAD	END ROAD WORK	ROAD WORK 500'	ROAD WORK NEXT 7 MILES	SIDE ROAD WORK AHEAD	SIDE ROAD WORK 500'	OTHER
BEGIN PROJECT, VT II		1			2	2	I-PORTABLE CHANGEABLE MESSAGE SIGN
BEGIN PROJECT, VT 103		1			2	2	I-PORTABLE CHANGEABLE MESSAGE SIGN
BEGIN PROJECT				1			
TH *70 (MM 5.495)	2	1	2				
TH *6 (MM 5.635)	2	1	2				
TH *6 (MM 5.635)	2	1	2				
TH *108 (MM 6.428)	2	1	2				
TH *52 (MM 7.030)	2	1	2				
TH *105 (MM 7.856)	2	1	2				
TH *120 (MM 8.034)	2	1	2				
TH *99 (MM 8.050)	2	1	2				
TH *15 (MM 0.019)	2	1	2				
TH *78 (MM 0.435)	2	1	2				
TH *78 (MM 0.435)	2	1	2				
TH *17 (MM 1.049)	2	1	2				
TH *18 (MM 1.457)	2	1	2				
TH *90 (MM 1.786)	2	1	2				
TH *9 (MM 1.878)	2	1	2				
TH *8 (MM 2.032)	2	1	2				
TH *24 (MM 2.507)	2	1	2				
TH *86 (MM 2.666)	2	1	2				
TH *27 (MM 3.055)	2	1	2				
TH *98 (MM 3.283)	2	1	2				
TH *338 (MM 3.459)	2	1	2				
END PROJECT		1		1	2	2	I-PORTABLE CHANGEABLE MESSAGE SIGN
TOTAL	42	24	42	2	6	6	3

CONSTRUCTION APPROACH SIGNING

PROJECT NAME: CHESTER - SPRINGFIELD
 PROJECT NUMBER: ST 2612 (I)
 FILE NAME: ...06C054\...06C054.dgn PLOT DATE: 18-MAY-2009 10:4
 PROJECT MANAGER: T. DOMEY DRAWN BY: HUNT
 DESIGNED BY: HUNT CHECKED BY: PAVT MGMT
 IPARM FILE NAME: 06C054cas.I SHEET 12 OF 12