

CONSTRUCTION SEQUENCING NOTES

PHASE 1- ESTABLISHING PERIMETER CONTROLS

1. PROJECT DEMARCATION FENCE SHALL BE ERECTED THROUGHOUT THE ENTIRE PROJECT AREA AS SHOWN IN THE PLANS PRIOR TO ANY ACTIVITY THAT WILL ALTER THE SITE OR AS DIRECTED BY THE ON-SITE PLAN COORDINATOR. SEE SHEET 133 FOR CONSTRUCTION DETAILS. THE COST OF INSTALLING THE PROJECT DEMARCATION FENCE SHALL BE PAID FOR UNDER ITEM 653.55 PROJECT DEMARCATION FENCE.
2. INSTALL ALL NECESSARY EROSION PREVENTION & SEDIMENT CONTROL ITEMS AS SHOWN ON THE PLANS OR AS DIRECTED BY THE ON-SITE PLAN COORDINATOR. SILT FENCE SHALL BE INSTALLED PER SECTION 649 OF THE VAOT'S STANDARD SPECIFICATIONS FOR CONSTRUCTION DATED 2006. THE COST OF INSTALLING SILT FENCE SHALL BE PAID FOR UNDER ITEM 649.51 GEOTEXTILE FOR SILT FENCE.

PHASE 2 - REMOVE EXISTING ROADWAY PAVEMENT

1. THE CONTRACTOR SHALL REMOVE THE EXISTING ROADWAY PAVEMENT IN THE AREA OF THE JUG HANDLE, DECELERATION LANE AND SOUTHERN SIDE OF THE WESTBOUND BARREL AS SHOWN IN THE PLANS BY UTILIZING TEMPORARY LANE CLOSURES AND MAINTAINING ONE-WAY TRAFFIC ON ONE UNOBSTRUCTED 15 FT LANE AT ALL TIMES THROUGH THE PROJECT SITE DURING WORKING HOURS. TRAFFIC SHALL BE RESTORED TO NORMAL OPERATIONS DURING NON-WORKING HOURS, WEEKENDS AND ALL HOLIDAYS PER SECTION 100 OF VAOT STANDARD SPECIFICATIONS FOR CONSTRUCTION DATED 2006 AND ANY ADDITIONAL DAYS STATED IN THE SPECIAL PROVISIONS.
2. THE CONTRACTOR SHALL REMOVE THE EXISTING ROADWAY PAVEMENT IN SUCH A MANNER THAT MINIMIZES THE DURATION OF EXPOSED GROUND BY STAGING CONSTRUCTION ACTIVITIES SO THAT ALL DISTURBED AREAS WILL BE STABILIZED AT THE END OF EACH WORK DAY SUCH THAT NO LONGITUDINAL DROP OFFS EXIST WITHIN THE PROJECT AREA.
3. INSTALL ALL NECESSARY EROSION PREVENTION & SEDIMENT CONTROL ITEMS AS SHOWN ON THE PLANS OR AS DIRECTED BY THE ON-SITE PLAN COORDINATOR. ADDITIONAL SILT FENCE NEEDED SHALL BE INSTALLED PER SECTION 649 OF THE VAOT'S STANDARD SPECIFICATIONS FOR CONSTRUCTION DATED 2006. THE COST OF INSTALLING SILT FENCE SHALL BE PAID FOR UNDER ITEM 649.51 GEOTEXTILE FOR SILT FENCE.

PHASE 3 - REMOVE ALL TEMPORARY EROSION PREVENTION AND SEDIMENT CONTROLS

1. THE CONTRACTOR SHALL ONLY REMOVE ALL TEMPORARY EROSION PREVENTION AND SEDIMENT CONTROLS AND THE PROJECT DEMARCATION FENCE ONCE ALL WORK HAS BEEN COMPLETED AND THE SLOPES HAVE BEEN STABILIZED AS DIRECTED BY THE ON-SITE PLAN COORDINATOR.

<b>GENERAL EROSION CONTROL NARRATIVE SHEET #2</b>	PROJECT NAME: FAIR HAVEN	
	PROJECT NUMBER: NH HES 020-K21	
	FILE NAME: 08b234.dgn	PLOT DATE: 22-FEB-2012 12:5
	PROJECT LEADER: D.E.G.	DRAWN BY: C.A.K.
	DESIGNED BY: M.J.M.	CHECKED BY: D.E.G.
	DWG. NO. 08b234ecr02.i	SHEET 132 OF 157