

QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
								ROADWAY	EROSION CONTROL	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
								1			1	1.0	LS	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.10				
								300			300	386.1	CY	COMMON EXCAVATION	203.15				
								200			200	312.3	CY	SAND BORROW	203.31				
								40			40	112.4	CY	TRENCH EXCAVATION OF EARTH	204.20				
								1			1	0	CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22				
								140			140	191.0	CY	GRANULAR BACKFILL FOR STRUCTURES	204.30				
								90			90	84.9	CY	SUBBASE OF GRAVEL	301.15				
								1			1	0.46	CWT	EMULSIFIED ASPHALT	404.65				
								1			1	30.31	LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50				
								25			25	83.1	CY	CONCRETE, HIGH PERFORMANCE CLASS B	501.34				
								2500			2500	262.5	LB	REINFORCING STEEL, LEVEL I	507.11				
								30			30	32.5	LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG	516.10				
								10			10	3.4	CY	CONTROLLED DENSITY (FLOWABLE) FILL	541.45				
								70			70	60	LF	12 INCH UNDERDRAIN PIPE	605.13				
								30			30	34.5	LF	12 INCH UNDERDRAIN CARRIER PIPE	605.23				
								2			2	1	EACH	UNDERDRAIN FLUSHING BASIN	605.95				
								40			40	14.5	HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25				
								1			1	0	MGAL	DUST CONTROL WITH WATER	609.10				
								90			90	123.5	CY	STONE FILL, TYPE I	613.10				
								5			5	4.2	CY	STONE FILL, TYPE II	613.11				
								190			190	172.0	CY	GABION WALL	613.25				
								63			63	50	LF	HD STEEL BEAM GUARDRAIL, GALVANIZED	621.21				
								63			63	50	LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80				
								400			400	403	HR	FLAGGERS	630.15				
										1	1	1	LS	TESTING EQUIPMENT, CONCRETE	631.16				
										1	1	0	LS	TESTING EQUIPMENT, BITUMINOUS	631.17				
								1			1	1	LS	MOBILIZATION/DEMOBILIZATION	635.11				
								58			58	148	LF	4 INCH WHITE LINE	646.20				
								58			58	156	LF	4 INCH YELLOW LINE	646.21				
								460			460	698	SY	GEOTEXTILE UNDER STONE FILL	649.31				
								80			80	157.1	SY	GEOTEXTILE FOR SILT FENCE	649.51				
								10			10	10.9	LB	SEED	651.15				
								80			80	80.5	LB	FERTILIZER	651.18				
								1			1	0.32	TON	AGRICULTURAL LIMESTONE	651.20				
								1			1	0.21	TON	HAY MULCH	651.25				
								100			100	16	CY	TOPSOIL	651.35				
								1			1	1	LS	EPSC PLAN	652.10				
								40			40	0	HR	MONITORING EPSC PLAN	652.20				
								1			1	0.2	LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30				
								600			600	743.8	SY	TEMPORARY EROSION MATTING	653.20				

PROJECT NAME: HIGHGATE
PROJECT NUMBER: STP 0297(8)

FILE NAME: sl0c218qs.xls
PROJECT LEADER: K. HIGGINS
DESIGNED BY: J. SALVATORI
QUANTITY SHEET - 1

PLOT DATE: 24-JAN-2013
DRAWN BY: J. SALVATORI
CHECKED BY: W. LAMMER
SHEET 3 OF 20