



CONSTRUCTION APPROACH SIGNING
NOT TO SCALE

SIGN #	DESCRIPTION	SIZE	QTY	SUPPORT
G20-2a	END ROAD WORK	48x24	2	4 - POSTS (2/SIGN ASSEMBLY)
W20-1	ROAD WORK 1000 FT	48x48	2	
G20-5a (P)	WORK ZONE	24x18	2	2 - POSTS (1/SIGN ASSEMBLY)
R2-1	SPEED LIMIT 35	24x30	2	
R2-6a (P)	FINES DOUBLE	24x24	2	2 - POSTS (1/SIGN)
R2-1	SPEED LIMIT 50	24x30	2	
W3-5	SPEED LIMIT 35 (SPEED REDUCTION)	48x48	2	4 - POSTS (2/SIGN)
W20-1	ROAD WORK AHEAD	48x48	4	8 - POSTS (2/SIGN)
W20-1	ROAD WORK 1000 FT	48x48	2	4 - POSTS (2/SIGN)
W24-1L	DOUBLE REVERSE CURVE (1LANE)	48x48	1	2 - POSTS (2/SIGN ASSEMBLY)
W13-1	25 MPH	24x24	1	
W24-1R	DOUBLE REVERSE CURVE (1LANE)	48x48	1	2 - POSTS (2/SIGN ASSEMBLY)
W13-1	25 MPH	24x24	1	

(P) = PLAQUE

SQUARE SIGN POSTS	28
POST ANCHORS	28

- SIGNING NOTES:**
- INSTALL SIGNS WITH THE FLOW OF TRAFFIC.
 - ADJUST SIGN SPACINGS TO ACCOMODATE EXISTING SIGNS OR OBSTRUCTIONS - TRIM BRANCHES AS NECESSARY.
 - AFTER SIGNS ARE INSTALLED, VERIFY THAT:
DRIVER CAN SEE ALL DEVICES CLEARLY
DRIVER KNOWS WHAT TO DO AND WHERE TO GO
DRIVER HAS TIME/DISTANCE TO SLOW DOWN.
 - COVER CONTRADICTORY EXISTING SIGNING.

LEGEND
▲ SIGN WITH 1POST
▲▲ SIGN WITH 2 POSTS

CONSTRUCTION NOTE:
PAYMENT FOR CONSTRUCTION SIGNING, AND IT'S MAINTENANCE AND REMOVAL, WILL BE INCLUDED FOR PAYMENT UNDER CONTRACT ITEM 641.10.

TYLIN INTERNATIONAL	PROJECT NAME: HYDE PARK	PLOT DATE: 11/6/2013
	PROJECT NUMBER: STP CULV(26)	DRAWN BY: P. MCCLURE
	FILE NAME: z1lb292bdr_mot_sgn.dgn	CHECKED BY: R. HEBERT
	PROJECT LEADER: R. HEBERT DESIGNED BY: D. BRYANT CONSTRUCTION APPROACH SIGNING	SHEET 23 OF 60