



POTENTIAL ACTIVITIES ASSOCIATED WITH TRAFFIC CONTROL, PHASE 4

1. PRIOR TO THE COMMENCEMENT OF ANY WORK OR THE PLACEMENT OF EQUIPMENT ON THE ROADWAY THE CONTRACTOR SHALL PROVIDE ADVANCED WARNING SIGNS IN ACCORDANCE WITH THE CONSTRUCTION APPROACH SIGNING SHEET AND THE LATEST EDITION OF THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD).
2. INSTALL AND MAINTAIN ANY EROSION CONTROL MEASURES IN ACCORDANCE WITH THE EROSION CONTROL PLANS AND DETAILS IN ADDITION TO THE VERMONT D.E.C.'S "LOW RISK SITE HANDBOOK FOR EROSION PREVENTION AND SEDIMENT CONTROL."
3. INSTALL ALL WARNING SIGNAGE, REFLECTORIZED DRUMS, TRAFFIC BARRIER, AND ANY OTHER TRAFFIC CONTROL DEVICES PER ACCEPTED TRAFFIC CONTROL PLANS OR AS DIRECTED BY THE RESIDENT ENGINEER.
4. INSTALL ANY STORMWATER TREATMENT PRACTICES AND DRAINAGE ELEMENTS AS SHOWN ON THEIR APPLICABLE PLANS.
5. SHIFT TRAFFIC INTO NEW TRAFFIC PATTERN. CLOSE EXISTING ROADWAY AND REMOVE EXISTING PAVEMENT AND INSTALL PROPOSED TURF ESTABLISHMENT PER PLANS.
6. PLACE FINAL COURSES OF PAVEMENT AND INSTALL FINAL PAVEMENT MARKINGS AND SIGNING.

NOT TO SCALE

PROJECT NAME:	BERLIN
PROJECT NUMBER:	STPG SGNL (40)
FILE NAME:	t11b358+cp.dgn
PROJECT LEADER:	P. COBURN
DESIGNED BY:	T. SISSON
TRAFFIC CONTROL PLAN - PHASE 4 PLAN 1	PLOT DATE: 10/28/2014
	DRAWN BY: I. DEGUTIS
	CHECKED BY: M. LACROIX
	SHEET 119 OF 123