

# QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
						ROADWAY	TRAINING	EROSION CONTROL	BRIDGE	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						750					750		LF	4 INCH WHITE LINE	646.20				
						730					730		LF	4 INCH YELLOW LINE	646.21				
									730		730		SY	GEOTEXTILE UNDER STONE FILL	649.31				
								130			130		SY	GEOTEXTILE FOR SILT FENCE	649.51				
								260			260		SY	GEOTEXTILE FOR FILTER CURTAIN	649.61				
								30			30		LB	SEED	651.15				
								1			1		LB	SEED, WINTER RYE	651.17				
								100			100		LB	FERTILIZER	651.18				
								0.5			0.5		TON	AGRICULTURAL LIMESTONE	651.20				
								0.5			0.5		TON	HAY MULCH	651.25				
						100					100		CY	TOPSOIL	651.35				
									280		280		SY	GRUBBING MATERIAL	651.40				
								1			1		LS	EPSC PLAN	652.10				
								80			80		HR	MONITORING EPSC PLAN	652.20				
								1			1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30				
								440			440		SY	TEMPORARY EROSION MATTING	653.20				
								15			15		CY	VEHICLE TRACKING PAD	653.35				
								710			710		LF	PROJECT DEMARCATION FENCE	653.55				
						23.25					23.25		SF	TRAFFIC SIGNS, TYPE A	675.20				
						36					36		LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341				
						7					7		EACH	REMOVING SIGNS	675.50				
									90		90		CY	SPECIAL PROVISION (HIGH PERFORMANCE CONCRETE, RAPID SET) (FPQ)	900.608				
									1		1		LS	SPECIAL PROVISION (CPM SCHEDULE)	900.645				
									1		1		LU	SPECIAL PROVISION (INCENTIVE/DISINCENTIVE) (N.A.B.I.)	900.650				
						1					1		LU	SPECIAL PROVISION (MAT DENSITY PAY ADJUSTMENT, SMALL QUANTITY) (N.A.B.I.)	900.650				
						1					1		LU	SPECIAL PROVISION (MIXTURE PAY ADJUSTMENT) (N.A.B.I.)	900.650				
									452		452		SY	SPECIAL PROVISION (PREFABRICATED BRIDGE UNIT SUPERSTRUCTURE)	900.675				
						250			94		344		TON	SPECIAL PROVISION (BITUMINOUS CONCRETE PAVEMENT, SMALL QUANTITY)	900.680				
											1		LS	SUPPLEMENTAL AGREEMENT ( CONTRACTOR - FABRICATED PRECAST CONCRETE STRUCTURES ) ( ABUTMENT 1 )	900.545				
											1		LS	SUPPLEMENTAL AGREEMENT ( CONTRACTOR - FABRICATED PRECAST CONCRETE STRUCTURES ) ( ABUTMENT 2 )	900.545				
											1		LS	SUPPLEMENTAL AGREEMENT ( CONTRACTOR - FABRICATED PRECAST CONCRETE STRUCTURES ) ( APPROACH SLAB 1 )	900.545				
											1		LS	SUPPLEMENTAL AGREEMENT ( CONTRACTOR - FABRICATED PRECAST CONCRETE STRUCTURES ) ( APPROACH SLAB 2 )	900.545				
											1		LS	SUPPLEMENTAL AGREEMENT ( CONTRACTOR - FABRICATED PRECAST CONCRETE STRUCTURES PRICE REDUCTION )	900.545				

PROJECT NAME: **CAVENDISH**  
 PROJECT NUMBER: **ER BRF 0146(13)**  
 FILE NAME: z11b292.xls  
 PROJECT LEADER: J. OLUND  
 DESIGNED BY: T. POULIN  
 QUANTITY SHEET #2  
 PLOT DATE: 07/19/2013  
 DRAWN BY: S. MORGAN  
 CHECKED BY: J. OLUND  
 SHEET 7 OF 49

