




LEGEND

-  PHASE I AREA OF DISTURBANCE
-  PHASE II AREA OF DISTURBANCE



GENERAL CONSTRUCTION PHASING:

- PHASE I: CONSTRUCT DRAINAGE AND UTILITIES INCLUDING STORM WATER DETENTION
CONSTRUCT VILLAGE GREEN ROADWAY IMPROVEMENTS
- PHASE II: CONSTRUCT ROADWAY IMPROVEMENTS
COMPLETE VILLAGE GREEN IMPROVEMENTS
SEE TRAFFIC CONTROL PLANS FOR VARIOUS STAGES OF TRAFFIC CONTROL
STAGE 2 - CONSTRUCT SOUTH SIDE OF ROAD
STAGE 3 - CONSTRUCT NORTH SIDE OF ROAD
STAGE 4 - CONSTRUCT ISLANDS
- PHASE III: INSPECT AND CLEAN ALL COMPONENTS OF STORM WATER SYSTEM INCLUDING POND. REMOVE ALL REMAINING TEMP. EPSC MEASURES. ESTABLISH PERMANENT VEGETATION ON ALL REMAINING DISTURBED AREAS.

GENERAL:

1. CONSTRUCTION IS EXPECTED TO BE SUBSTANTIALLY COMPLETE WITHIN TWO CONSTRUCTION SEASONS, WITH PLANTING OF TREES AND SHRUBS IN THE SPRING OF THE THIRD CONSTRUCTION SEASON.
2. SEE EPSC NARRATIVE SHEETS FOR CONTRACTOR RESPONSIBILITIES, LIMITATIONS AND PROHIBITIONS DURING CONSTRUCTION.

PROJECT NAME: DANVILLE	PLOT DATE: 1/18/2011
PROJECT NUMBER: F EGC 028-3(32)	DRAWN BY: STANTEC
FILE NAME: ...\\PlotFiles\132 phasing.pxf	CHECKED BY: STANTEC
DESIGN SUPERVISOR: GARY SANTY	SHEET 104 OF 306
DESIGNED BY: STANTEC	
EPSC PHASING PLAN EPH-1	



1/18/2011 10:51:39 PM v:\1953\active\1953\0033_0952\Highway\PlotFiles\132_phasing.pxf