

QUANTITY SHEET



SUMMARY OF ESTIMATED QUANTITIES											TOTALS			DESCRIPTIONS			DETAILED SUMMARY OF QUANTITIES		
Roadway	Super-Structure	Abutment #1	Abutment #2	Approach Slabs	Base Slabs	Erosion Control	Fell C & E	Employee Traineeship	BRIDGE QUANTITY	ROUND	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	QUANTITIES	UNIT	ITEMS	
								1040			1040 ✓	1040	HR	EMPLOYEE TRAINEESHIP	634.10				
1											1 ✓	1	LS	MOBILIZATION	635.10				
1065											1065	1058	M	DURABLE 100 mm WHITE LINE (MOD) C.O. #7 10-9-03	646.40				
1080											1080	1058	M	DURABLE 100 mm YELLOW LINE (MOD) C.O. #7 10-9-03	646.41				
2000											2000	250.3	M	TEMPORARY 100 mm WHITE LINE	646.60				
120											120	225.6	M	TEMPORARY 100 mm YELLOW LINE	646.61				
9											9	14	M	TEMPORARY 600 mm STOP BAR	646.66				
83											83	75.5	SM	REMOVAL OF EXISTING PAVEMENT MARKINGS	646.85				
						9850					9850	10381	SM	GEOTEXTILE UNDER STONE FILL	649.31				
215											215	322	SM	GEOTEXTILE FOR UNDERDRAIN TRENCH LINING	649.41				
						1170					1170	307	SM	GEOTEXTILE FOR SILT FENCE	649.61				
						82					82		KG	SEED	651.15				
						82					82	0	KG	SEED-WINTER RYE	651.17				
						655					655		KG	FERTILIZER	651.18				
						5					5		T	AGRICULTURAL LIMESTONE	651.20				
						5					5		T	HAY MULCH	651.25				
						300					300	23	EACH	HAY BALES FOR EROSION CONTROL	651.26				
						10					10		CM	TOPSOIL	651.35				
						8875					8875	8428	SM	GRUBBING MATERIAL	651.40				
						10					10	635.4	SM	EROSION MATTING C.O. #11 12-11-03	654.10				
10											10	6	EACH	EVERGREEN TREES (b/b Abies Balsamea - 3000 mm)(Balsam Fir)	656.20				
10											10	1	EACH	DECIDUOUS TREES (50 mm b/b Acer Saccharum)(Sugar Maple)	656.30				
2957											2957	5.28	SM	TRAFFIC SIGNS, TYPE A	675.20				
30.0											30.0	54.9	M	FLANGED CHANNEL SIGN POSTS	675.301				
13											13 ✓	13	EACH	REMOVING SIGNS	675.50				
7											7	5	EACH	ERECTING SALVAGED SIGNS	675.60				
4											4	0	EACH	SETTING SALVAGED POSTS	675.81				
1											1 ✓	1	EACH	TEMPORARY TRAFFIC SIGNAL SYSTEM	678.40				
2											2 ✓	2	EACH	TEMPORARY DETECTOR	678.42				
													LS	EROSION & SEDIMENT CONTROL PLAN C.O. #5 06-20-03	652.10				
													HR	MONITORING EROSION & SEDIMENT CONTROL PLAN C.O. #5 06-20-03	652.20				
													LU	FIELD MAINTENANCE OF EROSION & SEDIMENT CONTROL PLAN C.O. #5 06-20-03	652.30				
													EA	600 MM CPEP ELBOW (SL) C.O. #3 05-16-03	601.5826				
													EA	PRC PIPE DROP INLET W/ CAST IRON GRATES C.O. #4 05-16-03	604.25				
													LS	EXTRA WORK ORDER #6 C.O. #6 10-9-03	900.06				

ARCHIVED
ON CADD