



- PHASE ② :**
1. CONSTRUCT PARK-AND-RIDE FACILITY, COMPLETE ALL UTILITY AND STORMWATER SYSTEM WORK INCLUDING BIORETENTION AREA.
 2. REMOVE OLD U.S. ROUTE 7, AND INSTALL PROPOSED WATER LINE UP TO PROPOSED PARK-AND-RIDE SITE.
 3. ALL STORMWATER RUNOFF DURING CONSTRUCTION SHALL BE DIVERTED TO POND.
 4. POND SHALL BE CLEANED, INSPECTED, AND REPAIRED AS NECESSARY AFTER FINAL GRADING OF PROJECT HAS BEEN COMPLETED.
 5. CONSTRUCTION ACTIVITIES SHALL OCCUR OUTSIDE 50' CLASS 2 WETLAND BUFFER. CONSTRUCTION FENCING SHALL BE USED TO DELINEATE WETLAND BUFFER. (SEE EPSC PLAN SHEET 1).
 6. CONSTRUCTION ACTIVITIES SHALL OCCUR OUTSIDE OF THE CLASS 3 WETLAND WHEN REMOVING OLD U.S. ROUTE 7. SNOW FENCE (MOD.) SHALL BE USED TO DELINEATE WETLANDS. (SEE EPSC PLAN 2).

- NOTES:**
1. SEE EROSION PREVENTION AND SEDIMENT CONTROL PLANS FOR STRUCTURAL EROSION PREVENTION AND SEDIMENT CONTROL MEASURES.
 2. LIMITS OF SOIL DISTURBANCE APPROXIMATED TO BE 10' OUTSIDE OF CUT/FILL LIMITS, EXCEPT NEAR SENSITIVE AREAS (WETLANDS, WETLAND BUFFERS).
 3. LOCATION OF STAGING AREA CONSIDERED APPROXIMATE. CONTRACTOR SHALL DETERMINE EXACT LOCATION AND OBTAIN APPROVAL OF STAGING AREA LOCATION FROM VERMONT AGENCY OF NATURAL RESOURCES PRIOR TO COMMENCING CONSTRUCTION.

PROJECT NAME: FERRISBURGH/VERGS-FERRISBURGH
 PROJECT NUMBER: CMG PARK (15)S/STP EHO(21)

FILE NAME: ...\\PlotFiles\57phasing3.pxf PLOT DATE: 4/19/2006
 PROJECT LEADER: WLD DRAWN BY: MBL
 DESIGNED BY: CSP/GGG CHECKED BY: GAS

CONSTRUCTION PHASING PLAN 2 SHEET 57 OF 65

