



LEGEND	
	TURBIDITY CURTAIN
	VEHICLE TRACKING PAD
	SILT FENCE (SEE NOTE 2)
	ROCK BARRIER DROP INLET PROTECTION
	EROSION MATTING
	PROJECT DEMARCATION FENCING
	PERMANENT STONE FILL, TYPE IV
	PERMANENT STONE FILL, TYPE I

CABLE GUARD RAIL
 621.80 - NE 26.4' REMOVED 8/1
 SE 29.5' REMOVED 7/19
 SW 93' REMOVED 8/7

PDFENCE - STATION 10+50 TO 12+75 LEFT
 620.70 256' 7/13/06

SILT FENCES 93' 7/13/06

PDF - 620.70 - 45.7' @FRONT OF LACAILLADE RESIDENCE

NOTES:

1. THE CONTRACTOR SHALL SUBMIT AN EROSION AND SEDIMENT CONTROL PLAN FOR THE PROJECT IN ACCORDANCE WITH SECTION 652 OF THE SPECIFICATIONS.
2. SILT FENCE LOCATIONS SHOWN ON THIS DRAWING ARE APPROXIMATE. THE RESIDENT ENGINEER AND ONSITE COORDINATOR SHALL APPROVE ALL SILT FENCE LOCATIONS PRIOR TO PLACEMENT.
3. SEE SHEETS 15 THRU 18 FOR EROSION CONTROL DETAILS.
4. SEE SHEET 19 FOR EROSION PREVENTION AND SEDIMENT CONTROL GENERAL NOTES.
5. DELINEATE LIMITS OF STAGING AREA, TOPSOIL STOCKPILE AREAS, EQUIPMENT STORAGE AREAS, AND REFUELING MAINTENANCE AREAS USING ORANGE SNOW FENCE PRIOR TO ANY CLEARING OR OTHER DISTURBANCE OF THE SITE. PAYMENT SHALL BE MADE UNDER ITEM 620.20, SNOW FENCE (MOD.-PDF).
6. FOR TOPSOIL, SEEDING AND MULCHING LIMITS, SEE TYPICAL SECTIONS.
7. SPECIAL CONSIDERATION MUST BE GIVEN TO THE FIRST PUMPDOWN OF THE COFFERDAM. THIS WILL CONTAIN THE GREATEST VOLUME OF WATER WITH A HIGH SEDIMENT LOAD. THE CONTRACTOR MAY BE REQUIRED TO PROVIDE ADDITIONAL SEDIMENT TRAPS OR CONTROL THE RATE OF DRAWDOWN. ADDITIONAL SEDIMENT TRAPS MUST BE APPROVED BY THE ONSITE COORDINATOR AND THE RESIDENT ENGINEER.

PG. 19
 SPEC LIST

SURVEYED BY: VERMONT SURVEY AND ENGINEERING, INC.
 SURVEYED DATE: 7/2001

DATUM
 VERTICAL: NAVD88 (US FEET)
 HORIZONTAL: NAD83 (1996) SPC VT (US FEET)



DH Dufresne-Henry

PROJECT NAME: HUNTINGTON
 PROJECT NUMBER: BRO 1445 (29)
 FILE NAME: ...\\Cadd\Trans\z01302eros.dgn PLOT DATE: 1/30/2006
 PROJECT LEADER: M. CHENETTE DRAWN BY: J. OAKMAN
 DESIGNED BY: D. ALTERI CHECKED BY: D. ALTERI
EROSION & SEDIMENT CONTROL PLAN SHEET 14 OF 63