

SECTION LOOKING WEST  
SCALE 0 5 10 FEET

SECTION LOOKING WEST  
SCALE 0 5 10 FEET

**STEP 4 - REBUILD ROOF, REMOVE UPPER SHORING & INSTALL FLOOR**

- WORK SCOPE / SEQUENCE:
1. REBUILD ROOF INCLUDING KNEE BRACES, RAFTERS & METAL ROOF.
  2. REMOVE UPPER SHORING INCLUDING SHORING BEAMS, TOWERS & X-BRACING.
  3. INSTALL TOP & BOTTOM FLOOR DECK LAYERS & CURBS.

**STEP 5 - INSTALL SIDING & REMOVE LOWER SHORING**


- WORK SCOPE / SEQUENCE:
1. INSTALL SIDING.
  2. REMOVE REMAINDER OF TEMPORARY SHORING BELOW BRIDGE BOTTOM CHORD (CAMBER BLOCKS, NEEDLE BEAMS, SHORING FRAME & SUPPORTS).

**NOTE**

1. USE THIS DRAWING IN CONJUNCTION WITH THE DRAWINGS LISTED AND INFORMATION PROVIDED ON THE FOLLOWING DRAWING:  
  
MIDDLEBURY-WEYBRIDGE BRIDGE BHO 1445(33)  
TEMPORARY SHORING FOR REHAB  
DRAWING LIST & SITE LOCATION PLAN  
KFS DWG. NO. ALP-MW-01, SHEET 1

**LEGEND**

T.O. TOP OF  
T.O.S. TOP OF STEEL  
B.O. BOTTOM OF



*Kyle F. Swierski*  
01-06-2012

THIS DOCUMENT HAS BEEN PREPARED BY A PROFESSIONAL ENGINEER LICENSED IN THE STATE OF VERMONT. ANY ALTERATION TO THIS DOCUMENT SHALL BE IDENTIFIED AND SEALED/SIGNED BY THE ALTERING LICENSED PROFESSIONAL ENGINEER IN ACCORDANCE WITH THE STATE OF VERMONT LAWS AND RULES.

ALPINE CONSTRUCTION, LLC  
VERMONT AGENCY OF TRANSPORTATION

MIDDLEBURY-WEYBRIDGE BRIDGE BHO 1445(33)  
TEMPORARY SHORING FOR REHAB  
GENERAL ARRANGEMENT  
WORK SEQUENCE

DATE	REV.	DESCRIPTION OF REVISIONS	DRAWN BY	CHECKED BY
01-06-2012	D	ISSUED FOR CONSTRUCTION	LSS	KFS

KYLE F. SWIERSKI, P.E., LLC 41 Bell Drive Elma, New York 14059 (716) 655-6722 kfwierski@roadrunner.com	PROJECT ID ALP-MW DRAWING NUMBER ALP-MW-02 SHEET 4 OF 4 REV. D
--	--