

COMPOSITE QUANTITY SHEET 1

TOTAL
FINAL

SUMMARY OF ESTIMATED QUANTITIES										TOTALS			DESCRIPTIONS		DETAILED SUMMARY OF QUANTITIES		
STP EH08 (6) - COVERED BRIDGE BASE BID	DECK REPLACEMENT (ADD ALT. A)	CONCRETE REPAIRS (ADD ALT. B)	BRIDGE ST. RET. WALL (ADD ALT. C)	SSMG 72 (ADD ALT. D)	ROUND	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	TOTAL QUANTITIES	UNIT	ITEMS				
85	-	-	-	800		885		CY	COMMON EXCAVATION	203.15	885	CY	COMMON EXCAVATION				
-	-	-	-	34		34		CY	SOLID ROCK EXCAVATION	203.16	38.47	CY	SOLID ROCK EXCAVATION				
-	-	-	-	140		140		CY	SAND BORROW	203.31	122.94	CY	SAND BORROW				
-	-	-	-	470		470		CY	TRENCH EXCAVATION OF EARTH	204.20	435.05	CY	TRENCH EXCAVATION EARTH				
-	-	-	-	50		50		CY	TRENCH EXCAVATION OF ROCK	204.21	38.39	CY	TRENCH EXCAVATION ROCK				
-	-	-	-	1		1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY	204.22	14.0	CY	TRENCH EXCAVATION EARTH, EXPLORATORY				
90	-	-	100	-		190		CY	STRUCTURE EXCAVATION	204.25	362.95	CY	STRUCTURE EXCAVATION				
105	-	-	85	75		265		CY	GRANULAR BACKFILL FOR STRUCTURES	204.30	494.98	CY	GRANULAR BACKFILL STRUCTURES				
40	-	-	-	-		40		LF	DRILLING AND BLASTING OF SOLID ROCK	205.10	28.63	LF	DRILLING/BLASTING SOLID ROCK				
25	-	-	-	-		25		CY	COFFERDAM EXCAVATION, EARTH	208.30	25.01	CY	COFFERDAM EXCAVATION EARTH				
11	-	-	-	-		11		CY	COFFERDAM EXCAVATION, ROCK	208.35	0.74	CY	COFFERDAM EXCAVATION ROCK				
1	-	-	-	-		1		LS	COFFERDAM (NORTH ABUTMENT AND WINGWALL)	208.40	1	LS	COFFERDAM, N.A. ABUTMENT/WINGWALL				
25	-	-	-	-		25		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	14.6	SY	COLD PLANING, BITUMINOUS PAVEMENT				
70	-	-	-	675		745		CY	SUBBASE OF GRAVEL	301.15	745	CY	SUBBASE GRAVEL				
0.5	-	-	-	32		3.7		CWT	EMULSIFIED ASPHALT	404.65	0.5	CWT	EMULSIFIED ASPHALT				
53	-	3	24	-		80		CY	CONCRETE, HIGH PERFORMANCE CLASS B	501.34	117.13	CY	CONCRETE, HPC - F				
-	-	2	-	-		2		EACH	SHORING SUPERSTRUCTURE BEARINGS	502.11	2	EACH	SHORING SUPERSTRUCTURE BEARINGS				
5800	-	85	5500	-		11385		LB	REINFORCING STEEL, LEVEL I	507.11	14,393	LB	REINFORCING STEEL, LEVEL I				
75	-	22	54	-		151		LF	DRILLING AND GROUTING DOWELS	507.16	98.25	LF	DRILLING/GROUTING DOWELS				
6	-	6	3	-		15		GAL	WATER REPELLENT, SILANE	514.10	20	GAL	SILANE				
1.80	5.70	-	-	-		7.50		MFBM	STRUCTURAL LUMBER AND TIMBER - UNTREATED	522.20	8,661.8	MFBM	STRUCTURAL LUMBER/TIMBER, UNTREATED				
1.25	-	-	-	-		1.25		MFBM	STRUCTURAL LUMBER AND TIMBER - TREATED	522.25	1,258	MFBM	STRUCTURAL LUMBER/TIMBER, TREATED				
1.30	-	-	-	-		1.30		MFBM	NON-STRUCTURAL LUMBER-UNTREATED	522.30	1,804.7	MFBM	NON-STRUCTURAL LUMBER, UNTREATED				
1	-	-	-	-		1		EACH	PARTIAL REMOVAL OF STRUCTURE	529.20	1	EACH	PARTIAL REMOVAL STRUCTURE				
-	1	-	-	-		1		EACH	PARTIAL REMOVAL OF STRUCTURE (DECKING)	529.20	1	EACH	PARTIAL REMOVAL STRUCTURE, DECKING				
-	-	1.2	-	-		1.2		CY	REMOVAL OF CONCRETE OR MASONRY	529.25	2.72	CY	REMOVAL CONCRETE/MASONRY				
9	-	-	4	-		13		CY	CONCRETE, CLASS C	541.30	16.14	CY	CONCRETE, CLASS C				
1	-	-	-	-		1		LS	PREFABRICATED MULTI-MODAL BRIDGE (578 SF - EST.)	545.20	1	LS	PREFAB MULTI-MODAL BRIDGE				
-	-	13	-	-		13		SY	REPAIR OF CONCRETE SUBSTRUCTURE SURFACE CLASS I	580.13	3.62	SY	REPAIR CONCRETE SUBSTRUCTURE SURFACE, CLASS I				
-	-	6	-	-		6		SY	REPAIR OF CONCRETE SUBSTRUCTURE SURFACE CLASS II	580.14	7.58	SY	REPAIR CONCRETE SUBSTRUCTURE SURFACE, CLASS II				
-	-	-	-	155		155		LF	18" CPEP(SL)	601.2615	110	LF	18" CPEP (SL)				
-	-	-	-	325		325		LF	24" CPEP(SL)	601.2620	319	LF	24" CPEP (SL)				
-	-	-	-	6		6		EACH	PRECAST REINFORCED CONC. CATCH BASIN WITH CAST IRON GRATE	604.20	5	EACH	PRECAST REINFORCED CONC. CB w/ GRATE				
-	-	-	8	4		12		CY	STONE FILL, TYPE I	613.10	28.64	CY	STONE FILL, TYPE I				
-	-	-	-	35		35		LF	VERTICAL GRANITE CURB	616.21	62.33	LF	VERTICAL GRANITE CURB				
-	-	-	-	345		345		LF	REMOVE AND RESETTING CURB	616.40	354	LF	REMOVE/RESET CURB				
-	-	-	-	35		35		LF	REMOVAL OF EXISTING CURB	616.41	35	LF	REMOVE EXISTING CURB				
13	-	-	-	213		226		SY	PORTLAND CEMENT CONCRETE SIDEWALK, 5 INCH	618.10	209.11	SY	PORTLAND CEMENT CONCRETE SIDEWALK, 5"				
-	-	-	-	23		23		SY	PORTLAND CEMENT CONCRETE SIDEWALK, 8 INCH	618.11	65.89	SY	PORTLAND CEMENT CONCRETE SIDEWALK, 8"				

OK

PROJECT NAME: WAITSFIELD	
PROJECT NUMBER: STP EH08(6) AND SSMG 72	
FILE NAME: 620922_FRM.dgn	PLOT DATE: 12/23/2014
PROJECT MANAGER: EPD	DRAWN BY: RHB
DESIGNED BY: RHB	CHECKED BY: EPD
COMPOSITE QUANTITY SHEET #1	SHEET 2 OF 30