

**TRAFFIC CONTROL**

1. THE EXISTING BRIDGE WILL BE CLOSED DURING ITS REMOVAL AND REPLACEMENT. SEE THE SPECIAL PROVISIONS FOR ADDITIONAL INFORMATION AND REQUIREMENTS.
2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING SIGNAGE AS SHOWN ON THIS SHEET AND IN ACCORDANCE WITH THE LATEST EDITION OF THE MUTCD AND VTRANS STANDARDS. PAYMENT FOR SIGNAGE AND BARRIERS WILL BE MADE UNDER ITEM 641.10 TRAFFIC CONTROL. PAYMENT FOR TEMPORARY BARRIER AND PORTABLE CHANGEABLE MESSAGE SIGNS WILL BE PAID UNDER ITEMS 621.90 TEMPORARY TRAFFIC BARRIER AND ITEM 641.15 PORTABLE CHANGEABLE MESSAGE SIGN RESPECTIVELY.
3. DURING CONSTRUCTION ON SOUTHERN BRIDGE APPROACH AND ALONG HALPIN ROAD TRAFFIC CONTROL SHALL BE CONTROLLED BY FLAGGERS AND OR UNIFORMED TRAFFIC OFFICERS DURING WORKING HOURS. THIS WORK WILL BE PAID UNDER ITEMS 630.15 AND 630.10 RESPECTIVELY.
4. MAINTAIN ACCESS TO/FROM HALPIN ROAD THROUGHOUT DURATION OF CONSTRUCTION.
5. DETOUR ROUTES WILL BE DETERMINED BY THE TOWN. THE CONTRACTOR SHALL COORDINATE WITH THE TOWN AND THE ENGINEER.

**ROAD CLOSED**

CONSTRUCTION ZONE  
MAINTAIN ACCESS TO  
HALPIN ROAD

**END ROAD WORK**

BEGIN PROJECT  
STA 500+00.00

BEGIN APPROACH  
STA 499+50.00

**ROAD CLOSED  
TO  
THRU TRAFFIC**

**ROAD  
CLOSED  
500 FT**





**ROAD  
CLOSED  
1000 FT**

**END  
ROAD WORK**

**ROAD  
WORK  
AHEAD**

**ROAD  
WORK  
1000 FT**

**LEGEND**

-  CONSTRUCTION SIGN
-  WORK ZONE
-  FLOW OF TRAFFIC
-  TYPE III BARRICADE

SCALE 1" = 20'-0"  
20 0 20

**PB** PARSONS BRINCKERHOFF  
650 ELM STREET  
MANCHESTER, NH 03101

PROJECT NAME: NEW HAVEN  
PROJECT NUMBER: BRF 0183 (1)

FILE NAME: z10j070+cs.dgn  
PROJECT LEADER: G.K. DONINGTON  
DESIGNED BY: P. ARMANO  
TRAFFIC CONTROL SHEET (1)

PLOT DATE: 23-JUNE-2015  
DRAWN BY: P. ARMANO  
CHECKED BY: R. BENJAMIN  
SHEET 18 OF 67

