

SUGGESTED CONSTRUCTION SEQUENCE:

1. FORM ABUTMENTS AND PLACE REBAR
2. ATTACH BEARING PLATE TO SPINE OF TWO OUTSIDE ARCHES (SEE SHEET 9 DETAIL A)
3. INSERT END REINFORCEMENT CAGES INTO ARCH ENDS AND INSTALL ARCHES IN ABUTMENTS
4. PLACE DECKING - CUT TO FIT SKEW - SCREW TO ARCHES - DRILL SHEAR BOLT HOLES AND INSTALL SHEAR BOLTS - INSTALL HEADWALL CLIPS ON OUTER ARCHES
5. CAST ARCHES IN ABUTMENTS
6. DRILL 3" HOLE AT APEX OF ARCH AND FILL ARCHES WITH SELF-CONSOLIDATING CONCRETE - INSTALL CLOSURE STRIP OF DECKING AT APEX OF ARCH TO COVER FILL HOLES
7. INSTALL HEADWALL HARDWARE - ERECT AND TEMPORARILY BRACE HEADWALLS
8. BACKFILL STRUCTURE ATTACHING PRIMARY GEOTEXTILE AT 32" LIFTS TO HEADWALL AND PLACING SECONDARY GEOTEXTILE HALF WAY BETWEEN PRIMARY GEOTEXTILE LIFTS (SEE SHEET 8 FOR DETAILS)
9. INSTALL HEADWALL CAP AND FASCIA PLATES

ARCH FILLING NOTES:

1. SELF-CONSOLIDATING CONCRETE MAY BE PLACED BY PUMP OR WITH A CONCRETE BUCKET AND FUNNEL
2. EACH ARCH WILL TAKE AN ESTIMATED 1.3 CUBIC YARDS OF CONCRETE
3. NO CONCRETE SHALL BE PLACED IN THE ARCH IF IT DOES NOT MEET THE SLUMP FLOW REQUIREMENTS OF 24" - 30" SPREAD
4. DRILL THE 3" FILL HOLE IN THE ARCH AT THE APEX BETWEEN THE GAP IN THE DECKING. LEAVE THE SHEAR BOLTS OUT OF THE ADJACENT CORRUGATIONS TO ALLOW AIR VENTING DURING FILLING. INSERT SHEAR BOLTS AND PLACE CLOSURE STRIP AFTER FILLING IS COMPLETE.
5. ARCHES CAN BE INSPECTED FOR VOIDS AFTER FILLING BY TAPPING THE ARCH AND LISTENING FOR A HOLLOW SOUND. REPAIR IN ACCORDANCE WITH THE SPECIFICATIONS.

HEADWALL CONSTRUCTION NOTES:

1. THE CENTER PANEL SHOULD BE CENTERED OVER THE APEX OF THE ARCH
2. PANELS MUST BE JOINED BY INSERTING THE BUTTERFLY TOGGLE IN THE KEY WAY. THE TOGGLE MAY BE CUT AND INSERTED WITH THE AID OF A PALM HAMMER
3. HEADWALL BACK BATTER OF 1:32 IS TYPICAL TO RESULT IN A VERTICAL INSTALLATION AFTER BACKFILL. ADJUST IN FIELD AS NECESSARY
4. USE ONLY WALK BEHIND COMPACTORS WITHIN 3 FEET OF HEADWALL WITH A MINIMUM OF THREE PASSES
5. BACKFILL ARCH IN MAXIMUM 8" LOOSE LIFTS, ALTERNATING LIFTS ON EACH SIDE OF THE ARCH TO MAINTAIN BALANCED LOADING. THE MAXIMUM DEVIATION FROM EQUAL BACKFILLING WILL BE 24 INCHES.

MATERIAL NOTES:

1. SELECT BACKFILL SHALL CONTAIN NOT MORE THAN 5% FINES (US NO. 200 SIEVE)
2. ALL STRUCTURAL FASTENERS SHALL CONFORM TO AASHTO M232 HOT DIP GALV.
3. ALL SCREWS SHALL BE 410 STAINLESS STEEL
4. STRUCTURAL ADHESIVE SHALL BE PLOGRIP 7770 OR APPROVED EQUAL

SUPPLIED PARTS LIST:

- | | | |
|-----|------------|--|
| 1. | 9 UNITS | COMPOSITE ARCHES |
| 2. | 25 UNITS | ATLAS DECK PANELS, 42' x 20.9' x 3.7' - FIELD FITTING REQUIRED |
| 3. | 1 UNIT | DECK CLOSURE STRIP, 42' LONG 1/4"x8" FRP PLATE |
| 4. | 1 LUMP SUM | STRUCTURAL ADHESIVE FOR DECK TO DECK CONNECTION, PLOGRIP 7770 |
| 5. | 1 LUMP SUM | DECKING SCREWS, 1/4"x2" ZINC PLATED |
| 6. | 1 LUMP SUM | DECK-TO-ARCH SHEAR BOLTS, 1/2"x8" |
| 7. | 1 LUMP SUM | HEADWALL TO DECK BASE ANGLES, (A36 GALV.) 2" WIDE L7"x4"x 3/8" |
| 8. | 38 UNITS | HEADWALL PANELS - PRE-CUT AND PRE-DRILLED |
| 9. | 1 LUMP SUM | HEADWALL BUTTERFLY TOGGLE CONNECTION, 20' SECTIONS |
| 10. | 1 LUMP SUM | HEADWALL WALER, 23-1/2" SECTIONS |
| 11. | 1 LUMP SUM | HEADWALL CHANNEL CAP, 20' SECTIONS |
| 12. | 1 LUMP SUM | HEADED BOLTS FOR HEADWALL ATTACHMENT (A307 GR. A), 1/2"x10" |
| 13. | 1 LUMP SUM | 1/2" x3-3/16" SCH.40 SPACER PIPE (A53 GR. B) |
| 14. | 1 LUMP SUM | 1/2" HEAVY HEX NUT (A564DH GR. A) |
| 15. | 1 LUMP SUM | 1/2" GALVANIZED ROUND WASHER |
| 16. | 1 LUMP SUM | 3/8"x4-1/4" OD x 9/16" ID GALVANIZED PLATE WASHER |
| 17. | 1 LUMP SUM | PRIMARY GEOGRID REINFORCEMENT, 6'x150' ROLLS |
| 18. | 1 LUMP SUM | SECONDARY GEOGRID REINFORCEMENT, 6' x150' ROLLS |
| 19. | 1 LUMP SUM | BEARING PLATES FOR OUTSIDE ARCHES, 3/8"x8" |
| 20. | 1 LUMP SUM | #6 1" SCREWS FOR BEARING PLATE-TO-ARCH CONNECTION AND HEADWALL CAP |
| 21. | 22 UNITS | FASCIA PLATES, 1/10"x8"x48" |

Approved **Approved As Noted**
 Rejected

This review is only for general conformance with the design concept and the information given in the Construction Documents. Corrections or comments made on the shop drawings during the review do not relieve the Contractor from compliance with the requirements of the Plans and Specifications. Review of a specific item shall not include review of an assembly of which an item is a component. The Contractor is responsible for dimensions to be confirmed and corrected at the job site; information that pertains solely to the fabrication process or to the means, methods, techniques, sequences and procedures of construction; coordination of the Work with that of other trades and performing all Work in a safe and satisfactory manner.



McFarland Johnson

Date 6/6/2014

By T. Traver



<p>ADVANCED INFRASTRUCTURE TECHNOLOGIES</p> <p>20 Godfrey Drive Orono, Maine 04473 Tel 207.866.6526 Fax 207.866.6501 www.aitbridges.com</p>	PROJECT: Wanzer Road Bridge No. 48	TITLE: CONSTRUCTION NOTES			SHEET NUMBER: 2 OF 10
	LOCATION: Fairfield, VT JN: 12018	INITIALS DATE			
	DRAWING STATUS: Approved for Construction	DRAWN BY: JEK	4-9-2014	REV: 05-20-2014	
	Correct scale on size B paper (11x17 Ledger)	DESIGNED BY: JEK	4-9-2014		
	CHECKED BY: ZU	5-20-2014			