


Plan View

Elevations		
Location	Inlet Elev.	Outlet Elev.
Bottom of Footing	486.00	486.00
Top of Keyway	491.76	490.32
Top of Pedestal Wall	492.01	490.57



Isometric View

Table of Units								
Mark	Vol.(yd^3)	Weight(lbs)	Mark	Vol.(yd^3)	Weight(lbs)	Mark	Vol.(yd^3)	Weight(lbs)
NF1	8.24	39,960	NF14	8.50	34,000	SF11	8.70	34,800
NF2	9.30	37,200	NF15	8.44	33,760	SF12	8.64	34,560
NF3	9.24	36,960	NF16	8.51	34,040	SF13	8.57	34,280
NF4	9.17	36,680	SF1	9.57	38,280	SF14	8.50	34,000
NF5	9.10	36,400	SF2	9.30	37,200	SF15	8.44	33,760
NF6	9.03	36,120	SF3	9.24	36,960	SF16	7.53	30,120
NF7	8.97	35,880	SF4	9.17	36,680	WF1A	8.25	33,000
NF8	8.90	35,600	SF5	9.10	36,400	WF1B	8.82	35,280
NF9	8.84	35,360	SF6	9.03	36,120	WF2	7.46	29,840
NF10	8.77	35,080	SF7	8.97	35,880	WF3	6.26	25,040
NF11	8.70	34,800	SF8	8.90	35,600	WF4A	7.17	28,680
NF12	8.64	34,560	SF9	8.84	35,360	WF4B	7.70	30,800
NF13	8.57	34,280	SF10	8.77	35,080	WF4C	7.62	30,480

**TYLIN INTERNATIONAL**

The stamped documents are hereby:

Approved

Approved and sealed

Revised and resubmit

See transmittal for additional information as applicable.

This review is for general performance only and does not constitute a warranty. Any deviation from the plan or specification is not to be noted by the Contractor has not been reviewed. Review by the Engineer shall not relieve the Contractor of its contractual responsibility to comply with all requirements of the contract documents.

Josh Olund 08/03/2016

CONTRACTORS VISIT:

Vermont Agency of Transportation

**RECEIVED**

OK'D BY TYLin OK'D BY MHN

August 2, 2016

RESUBMIT No Approved

BY MHN/Haghs DATE 08/03/2016

PRECAST CONCRETE BOX CULVERT SHOP DRAWINGS (SDI JOB #17682)

SUPERVISOR: E. Barendse

DETAILER: I. ADAMS

CHECKER: E. Barendse

PROJECT NAME: DUXBURY

PROJECT #: BF 013-4(47)

LOCATION: DUXBURY, VT

INSTALLER:

J.A. McDONALD

585 Gilman Rd

Lyndon Ctr, VT 05850

07/29/16

FABRICATOR:

193 INDUSTRIAL AVE.

WILLISTON, VT 05495

Ph: (802) 658-0201



PLAN

2\_OF\_12