


**STAGE 3 - INSTALLATION OF 2G2A**


1. INSTALL ALL INTERMEDIATE DIAPHRAGMS ON 2G2A FOR CONNECTION TO IG1A AND 3G3A.
2. ENSURE WEATHER FOR THE FORSEEABLE DURATION DOES NOT PREDICT WIND IN EXCESS OF 20 MPH. BEGIN INSTALLATION OF GIRDER 2G2A, 23.2I KIP, WITH HLI50.
3. WHEN 2G2A IS IN PLACE, ATTACH ALL INTERMEDIATE DIAPHRAGMS TO IG1A PRIOR TO DISCONNECTING HLI50.
4. INTSTALL ABUTMENT DIAPHRAGMS BETWEEN IG1A AND 2G2A.



**STAGE 4 - INSTALLATION OF 3G3A & 4G4A**

1. ENSURE WEATHER FOR THE FORSEEABLE DURATION DOES NOT PREDICT WIND IN EXCESS OF 20 MPH. BEGIN INSTALLATION OF GIRDER 3G3A, 15.7 KIP, WITH HLI50.
2. WHEN 3G3A IS IN PLACE, ATTACH ALL INTERMEDIATE DIAPHRAGMS TO 2G2A PRIOR TO DISCONNECTING HLI50.
3. INTSTALL ABUTMENT DIAPHRAGMS BETWEEN 3G3A AND 2G2A.
4. INSTALL INTERMEDIATE DIAPHRAGMS BETWEEN 3G3A AND 4G4A TO 3G3A.
5. ENSURE WEATHER FOR THE FORSEEABLE DURATION DOES NOT PREDICT WIND IN EXCESS OF 20 MPH. BEGIN INSTALLION OF GIRDER 4G4A, 16.0 KIP, WITH HLI50.
6. WHEN 4G4A IS IN PLACE, ATTACH ALL INTERMEDIATE DIAPHRAGMS TO 3G3A PRIOR TO DISCONNECTING HLI50.
7. INSTALL ABUTMENT DIAPHRAGMS BETWEEN 3G3A AND 4G4A.

CALDERWOOD ENGINEERING, ETC.  
 STRUCTURAL ENGINEERING • DETAILING SERVICES  
 222 RIVER RD, RICHMOND, ME 04357 PH/FX (207) 737-2008  
 PREPARED FOR:  
**A.L. ST. ONGE CONTRACTOR, INC**  
 VTAOT PROJ. NUMBER STP 6600 (12)  
 CEE 38-MI-15



DATE: 8/15  
 BY: TEPA, CM  
 P.E. NUMBER: 8711  
 DATE:

DESIGN-DETAILED	
CHECKED-REVIEWED	
REVISIONS 1	
REVISIONS 2	
REVISIONS 3	
REVISIONS 4	
FIELD CHANGES	

**COLCHESTER, VT - TH 27  
 OVER INDIAN BROOK  
 ASSEMBLY PLAN**

SHEET NUMBER  
**2**

