

October 16, 2012

Ref: 57478.01

Mr. Christopher M. Vick, P.E.  
Concrete Systems, Inc.  
9 Commercial Street  
Hudson, NH 03051

**Re: CSI Job No. C21377 -  
Hubbardton ER STP 0161(26) - Bridge 96 – 32' x 10' Precast Frame & T-Walls  
J. A. McDonald - General Contractor**

Dear Mr. Vick:

The following **Precast Frame and T-Wall details [Item # 540.10 PRECAST CONCRETE STRUCTURE (32'- 0" x 10'-0" x 40'- 0" FRAME OR ARCH]** for the above project transmitted with CSI emails as noted below have been reviewed and are being returned herewith.

**Precast Concrete Box, Revised Plans 2 submitted by email on 10-12-2012 at 3:45 PM**

1. Revised(2) Sheet 1A of 1A, dated 10/12/2012, Furnish as corrected
2. Penn Insert Corp – 1" Diameter Bolt Pocket Former- submitted 10-16-2012, 1 of 2 , is Approved
3. Penn Insert Corp – 1" Diameter Bolt Pocket Former- submitted 10-16-2012, 2 of 2 , is Approved
4. Revised (2) Sheet 1 of 2, Drawing 21377-F1, dated 10-12-2012, is Approved
5. Revised(2) Sheet 2 of 2, Drawing 21377-F2, dated 10-12-2012, is Approved
6. Revised(1) Sheet 1A of 7A, dated 10-12-2012, is Approved
7. Revised (1) Sheet 2A of 7A, dated 10-12-2012, is Approved
8. Revised(1) Sheet 3A of 7A, dated 10-12-2012, is Approved
9. Revised (1) Sheet 4A of 7A, dated 10-12-2012, is Approved
10. Revised (1) Sheet 5A of 7A, dated 10-12-2012, is Approved
11. Revised (1) Sheet 6A of 7A, dated 10-12-2012, is Approved
12. Revised (1) Sheet 7A of 7A, dated 10-12-2012, Furnish as corrected

Side note to distribution list: The above fabrication plans call for Water repellant, Silane to be applied by CSI at the plant, however there has been an email or two that Water repellant might be applied instead after installation.

**Precast Wall System - Concrete T-Walls – The Neel Company - Plans submitted on 10-02-2012**

1. Sheets :1, 2, 5, and 6, dated 9-27-2012, are Approved as of 10-4-2012
2. Sheets : 3 and 4, dated 9-27-2012, are Furnish as Corrected as of 10-4-2012

You must provide notice to VTrans Structural Concrete Engineer, Jim Wild, as to the date fabrication represented by these drawings will begin. **A minimum of five working days notification must be provided to the Structural Concrete**