

US 4 R:

- E1 STA 333+81.7, RT 4.9' TO STA 333+84.2, LT 13.2'  
REMOVE 17' x 10" CLAY  
REMOVE CB @ +84.2, LT 13.2'
- E2 STA 333+84.2, LT 13.2' TO STA 334+20.4, LT 5.5'  
REMOVE 33' x 10" CLAY  
REMOVE CB @ +20.4, LT 5.5'
- E3 STA 335+63.1, LT 26.6' TO STA 334+77.2, RT 17.9'  
REMOVE 95' x 18" CMP  
REMOVE DMH @ +77.2, RT 17.9'
- E4 STA 340+21.0, RT 16.0' TO STA 340+22.2, RT 12.9'  
REMOVE 4' x 15" SPP  
REMOVE CB @ +22.2, RT 12.9'
- E5 STA 340+22.2, RT 12.9' TO STA 341+15.4, RT 17.5'  
REMOVE 89' x 15" STEEL PIPE  
REMOVE CB @ +15.4, RT 17.5'
- E6 STA 73+08.5, LT 113.5' TRANSFER STA. DR. U+E100 TO STA 341+95.7,  
LT 8.3'  
REMOVE 278' x 18" CMP (SUBSIDIARY TO NOTE B20)  
REMOVE DMH @ +95.7, LT 8.3' (SUBSIDIARY TO NOTE B20)
- E7 STA 341+95.7, LT 8.3' TO STA 342+16.2, LT 8.4'  
REMOVE 17' x 12" PVC (SUBSIDIARY TO NOTE B21)  
REMOVE CB @ +16.2, LT 8.4' (SUBSIDIARY TO NOTE B21)
- E8 STA 341+15.4, RT 17.5' TO STA 342+33.0, LT 8.8'  
REMOVE 120' x 15" STEEL PIPE  
REMOVE DMH @ +33.0, LT 8.8' (SUBSIDIARY TO NOTE B21 AND B24)
- E9 STA 341+95.7, LT 8.3' TO STA 342+53.9, RT 17.6'  
REMOVE 60' OF PIPE  
REMOVE CB @ +53.9, RT 17.6' (SUBSIDIARY TO NOTE B23)
- E12 STA 343+76.6, RT 14.4' TO STA 343+75.8, LT 14.7'  
REMOVE 25' x 12" STEEL PIPE  
REMOVE CB @ +75.8, LT 14.7'
- E13 STA 343+51.9, RT 14.6' TO STA 343+76.6, RT 14.4'  
REMOVE 23' x 15" CMP (LOCATION OF END OF PIPE UNKNOWN)  
REMOVE CB @ +76.6, RT 14.4'
- E15 STA 342+33.0, LT 8.8' TO STA 343+53.8, LT 8.6'  
REMOVE 102' OF PIPE (SUBSIDIARY TO NOTE B24)  
REMOVE 16' OF PIPE  
REMOVE DMH @ +53.8, LT 8.6'
- E16 STA 342+31.4, RT 17.2'  
REMOVE SMH
- E17 STA 342+31.8, RT 19.3'  
RECONSTRUCT SMH  
COVER ELEV. = 364.97
- E18 STA 342+78.7, RT 5.6'  
RECONSTRUCT SMH  
COVER ELEV. = 367.36
- E19 STA 342+53.9, RT 17.6' TO STA 342+70.4, RT 13.2'  
REMOVE 15' x 12" PVC (LOCATION OF END OF PIPE UNKNOWN)
- E20 STA 343+53.8, LT 8.6' TO STA 343+75.8, LT 14.7'  
REMOVE 19' x 8" CLAY
- E21 STA 343+53.8, LT 8.6' TO STA 345+25.7, LT 12.0'  
REMOVE 171' OF PIPE (LOCATION OF END OF PIPE UNKNOWN)
- E22 STA 343+76.6, RT 14.4' TO STA 346+05.3, RT 10.4'  
REMOVE 225' x 12" STEEL PIPE  
REMOVE DMH @ +05.3, RT 10.4'
- E23 STA 346+05.3, RT 10.4' TO STA 346+03.7, LT 13.9'  
REMOVE 21' x 12" STEEL PIPE  
REMOVE CB @ +03.7, LT 13.9'
- E24 STA 346+05.3, RT 10.4' TO STA 346+18.3, RT 18.4'  
REMOVE 14' x 15" PSP
- E25 STA 347+63.6, RT 18.1' TO STA 347+88.7, RT 23.2'  
REMOVE 24' x 18" PVC (LOCATION OF END OF PIPE UNKNOWN)  
REMOVE CB @ +88.7, RT 23.2'
- E26 STA 347+88.7, RT 23.2' TO STA 347+95.8, LT 18.2'  
REMOVE 38' x 18" PVC  
REMOVE CB @ +95.8, LT 18.2' (SUBSIDIARY TO NOTE B31)

US 4 R:

- E27 STA 343+36.1, LT 7.5' TO STA 400+58.0, LT 2.4' CRAFTS AVE. U+E100  
REMOVE 49' OF PIPE (SUBSIDIARY TO NOTE C4)
- E28 STA 334+77.2, RT 17.9' TO STA 333+81.7, RT 4.9'  
REMOVE 95' x 15" CLAY PIPE
- E29 STA 342+86.43, LT 1.34'  
RECONSTRUCT BURIED SMH

PROSPECT STREET R:

- E14 STA 501+00.1, RT 7.1'  
ADJUST SMH  
COVER ELEV. = 354.71

CRAFTS AVENUE R:

- E10 STA 400+42.6, LT 3.4' TO STA 400+58.8, LT 10.7'  
REMOVE 16' OF PIPE  
REMOVE CB @ +58.8, LT 10.7' (SUBSIDIARY TO NOTE C3)
- E11 STA 343+75.8, LT 14.7' TO STA 400+31.0, RT 17.0'  
REMOVE 27' x 12" STEEL PIPE  
REMOVE CB @ +31.0, RT 17.0'

PROJECT NAME:	HARTFORD - LEBANON	PLOT DATE:	11-APR-2012
PROJECT NUMBER:	BRF A000 (627)	DRAWN BY:	M R
FILE NAME:	r07b284Drain Notes.dgn	CHECKED BY:	J B
PROJECT LEADER:	S. FARNSWORTH / VT.	ROW SHEET	8 OF 10
DESIGNED BY:			