



Sta 5+00
Water tub to be moved to left approximately 40 Ft
and connected to village water system.
This work, Moving and Connecting to village water system,
to be paid for on a cost plus basis.

EDMUND COLVIN HEIRS
BEING
A.H. COLVIN
H.E. COLVIN
SIGNAT COLVIN
W. COLVIN
BLANCHE LILLIE
CLARA BEARLE
JENNIE RUSTIN
MINNIE BURWITZ
1.7974=

Survey
PT 12+00.0
12+54.4
A 37° 43' 42"
D 5°

REV CURVE
D 21° 38' 11"
R 146.3
T 222.5
L 459.3
E 214

REV CURVE
A 33° 35' 31"
D 5°
R 146.3
T 371.5
L 710.3
E 587

PARCEL	KIND OF INSTRUMENT	DATE OF INSTRUMENT	GRANTOR	GRANTEE	RECORDED BOOK	RECORDED PAGE	REMARKS
A	G.C.O.	3-6-36	C.W. WHITE	EDMUND COLVIN HEIRS	ST. 057	78	3-10-36
A'	W.D.	3-20-36	E.L. COVIN EST	"	0-51	96	3-30-36

Sta 3+50-7+50
Grade Shifted to Inside of Curve

Sta 3+00-17+00
15" Sub-base of Gravel

Station	Elevation
1+00	199.24
1+20	199.54
1+40	199.91
1+60	199.00
1+80	199.02
2+00	199.00
2+20	199.30
2+40	199.30
2+60	199.25
2+80	199.25
3+00	199.25
3+20	199.25
3+40	199.25
3+60	199.25
3+80	199.25
4+00	199.25
4+20	199.25
4+40	199.25
4+60	199.25
4+80	199.25
5+00	199.25
5+20	199.25
5+40	199.25
5+60	199.25
5+80	199.25
6+00	199.25
6+20	199.25
6+40	199.25
6+60	199.25
6+80	199.25
7+00	199.25
7+20	199.25
7+40	199.25
7+60	199.25
7+80	199.25
8+00	199.25
8+20	199.25
8+40	199.25
8+60	199.25
8+80	199.25
9+00	199.25
9+20	199.25
9+40	199.25
9+60	199.25
9+80	199.25
10+00	199.25
10+20	199.25
10+40	199.25
10+60	199.25
10+80	199.25
11+00	199.25
11+20	199.25
11+40	199.25
11+60	199.25
11+80	199.25
12+00	199.25
12+20	199.25
12+40	199.25
12+60	199.25
12+80	199.25
13+00	199.25
13+20	199.25
13+40	199.25
13+60	199.25
13+80	199.25
14+00	199.25
14+20	199.25
14+40	199.25
14+60	199.25
14+80	199.25
15+00	199.25
15+20	199.25
15+40	199.25
15+60	199.25
15+80	199.25
16+00	199.25
16+20	199.25
16+40	199.25
16+60	199.25
16+80	199.25
17+00	199.25

BM #1 SPIKE IN ROOT 14" MAPLE 30' LT 3+18 ELEV 200.00

SERIES WPGM No. 183 B SERIES WPGS No. 183 A
SHEET 4 OF 15 SHEET 4 OF 24