

SIDE ROAD NAME	ROAD WORK AHEAD	SIDE ROAD WORK AHEAD	END ROAD WORK	ROAD WORK 500 FT	ROAD WORK NEXT 1/2 MILE	ROAD WORK NEXT 1 MILE	ROAD WORK NEXT 2 MILES	PCMS
BETHEL								
BEGIN PROJECT (VT I2)	2		1	2		1		1
LIVERY STABLE DR	1		1					
AVON DR	1		1					
DENSMORE DR	1		1					
MAIN ST	1		1					
LOWER CHURCH STREET	1		1					
STOP PROJECT (VT I2)	2		1	2		1		1
RANDOLPH								
RESUME PROJECT (VT I2)	2		1	2			1	1
MAPLE ST	1		1					
HIGHLAND AV	1		1					
BELLEFRED DR	1		1					
CHURCH ST	1		1					
BACK ST	1		1					
WESTON ST	1		1					
MERCHANTS ROW	1		1					
KELLEY WAY	1		1					
PLEASANT ST	1		1					
SCHOOL ST	1		1					
PRINCE ST	1		1					
PARK ST	1		1					
ELM STREET	1		1					
FOREST ST	1		1					
STOP PROJECT (VT I2)	2		1	2			1	1
BEGIN PROJECT (VT I2A)								
WALLACE HILL RD	1		1					
STOP PROJECT (VT I2A)	2		1	2	1			1
BEGIN PROJECT (VT 66)								
MOUND ST	1		1					
HEDDING DR	1		1					
END PROJECT (VT 66)	2		1	2	1			1

SIDE ROAD NAME	ROAD WORK AHEAD	SIDE ROAD WORK AHEAD	END ROAD WORK	ROAD WORK 500 FT	ROAD WORK NEXT 1/2 MILE	ROAD WORK NEXT 1 MILE	ROAD WORK NEXT 2 MILES	PCMS
NORTHFIELD								
RESUME PROJECT (VT I2)	2		1	2			1	1
OVERLOOK DR	1		1					
PARK AV	1		1					
ALPINE DR	1		1					
UNIVERSITY DR	1		1					
STAGECOACH RD	1		1					
WINTER ST	1		1					
CRESCENT AV	1		1					
CRESCENT AV	1		1					
CENTRAL ST	1		1					
SPRING ST	1		1					
NORIDGE DR	1		1					
WINTER ST	1		1					
SOUTH ST	1		1					
PROSPECT ST	1		1					
SLATE AV	1		1					
KENT ST	1		1					
EAST ST	1		1					
WATER ST	1		1					
BELKNAP ST	1		1					
PARSON LN	1		1					
END PROJECT (VT I2)	2		1	2			1	1
END PROJECT (VT I2A)	2		1	2	1			1
TOTALS	60		51	18	3	2	4	9

**CONSTRUCTION
APPROACH
SIGNING
SHEET 1**

PROJECT NAME: BETHEL - RANDOLPH - NORTHFIELD
PROJECT NUMBER: STP 2922 (I)
FILE NAME: p10C246.dgn
PROJECT LEADER: CDL
DESIGNED BY: SJL
PLOT FILE: p10C246_I47.1
PLOT DATE: 1/3/13
DRAWN BY: JBG
CHECKED BY: CDL
SHEET 147 OF 149