

QMF-005, Rev. 1, 02-07-12 (9.0)
POST-POUR INSPECTION REPORT
 QUALITY CONTROL DEPARTMENT

PRODUCT:							
Job #	Sun	Mon	Tues	Wed	Thurs	Fri	Sat
Casting Date							
Inspection Date							
Mark Number							
Stripping Strength							
Top Finish							
Bottom Finish							
Surface Texture							
As Cast Length (ft/in)							
As Cast Width (ft/in)							
As Cast Depth (ft/in)							
Cracks							
Spalls							
Squareness							
Chamfers							
Honeycomb / Grout Leak							
Bowing							
Exposed Reinforcement							
Exposed Chairs							
Plates and Inserts							
Chamfer & Radius Quality							
Openings / Blockouts							
Lifting Devices							

REMARKS: _____

Inspector _____ Date _____ QC Supervisor _____

QMF-003, Rev. 1, 02-07-12 (9.0)
PRE-POUR INSPECTION REPORT
 QUALITY CONTROL DEPARTMENT

PRODUCT:							
Job #	Sun	Mon	Tues	Wed	Thurs	Fri	Sat
Casting Date							
Form Condition							
Form Cleanliness							
Form Joints							
Release Agent/Retarder							
Design Length (ft/in)							
Set-Up Length (ft/in)							
Design Width (ft/in)							
Set-Up Width (ft/in)							
Design Depth (ft/in)							
Set-Up Depth (ft/in)							
Blockouts							
Squareness							
End and Edge Details							
Reinforcing Steel							
Size of Reinforcing							
Spacing of Reinforcing							
Corrosion							
Reinf. Cleanliness							
Plates and Inserts							
Lifting Devices							
Top Finish (wet)							

* All applicable boxes should have a S=Satisfactory or D=Deficiency
 REMARKS: _____

QC Supervisor _____ Date _____ Inspector _____

Vermont Agency of Transportation

RECEIVED

ON: **May 9, 2013**

and Checked for

CONFORMANCE

BY: **Rob Young** DATE: **05/13/13**

COLD RIVER BRIDGES, LLC

10 LANBRO LANE
WALPOLE, NH

TEL 603-756-9300 FAX 603-756-9303

PLYMOUTH ER BRS 0149 (5)

INSPECTION FORMS

SHEET NUMBER

11

DATE: 4-16-13 Scale:

REV 1 5-7-13