

QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES										TOTALS			DESCRIPTIONS			DETAILED SUMMARY OF QUANTITIES				
							APRON	LAND-SCAPING	EROSION CONTROL	FULL C.E. ITEMS	BRIDGE QUANTITY	ROUND	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	QUANTITIES	UNIT	ITEMS
							17000					924	17000		CY	COMMON EXCAVATION	203.15			
							100					3	100		CY	SAND BORROW	203.31			
							575					8	575		CY	TRENCH EXCAVATION OF EARTH	204.20			
							10					EST.	10		CY	TRENCH EXCAVATION OF ROCK	204.21			
							10000					518	10000		CY	SUBBASE OF GRAVEL (MOD. - P-154)	301.15			
							120					10	120		CWT	EMULSIFIED ASPHALT (MOD. - P-603)	404.65			
							2300					66	2300		TON	BITUMINOUS CONCRETE PAVEMENT (MOD. - P-401)	406.25			
							440					13	440		LF	18" RCP CLASS III	601.0815			
							5					6	5		CY	CEMENT RUBBLE MASONRY	602.15			
							1						1		EACH	CONCRETE CATCH BASIN WITH CAST IRON GRATE (MOD. - OUTLET STRUCTURE)	604.10			
							2						2		EACH	PRECAST REINFORCED CONC. CATCH BASIN WITH CAST IRON GRATE (TYPE D GRATE)	604.20			
							1						1		EACH	REHABING DI,CB OR MH CLASS II	604.415			
							1100					50	1100		LF	6" UNDERDRAIN	605.10			
							120					15	120		LF	6" UNDERDRAIN CARRIER PIPE	605.20			
							5						5		EACH	UNDERDRAIN FLUSHING BASINS	605.95			
							80					EST.	80		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25			
							80					EST.	80		HR	POWER BROOM RENTAL,TYPE II	608.31			
							80					EST.	80		HR	TRUCK RENTAL	608.37			
							10						10		MGAL	DUST CONTROL WITH WATER	609.10			
									175			21	175		CY	STONE FILL, TYPE I	613.10			
									10			2	10		CY	STONE FILL, TYPE I (MOD. - CHECK DAM)	613.10			
									10			3	10		CY	STONE FILL, TYPE I (MOD. - INLET PROTECTION)	613.10			
									150			17	150		CY	STONE FILL, TYPE I (MOD. - CONSTRUCTION ENTRANCE)	613.10			
									1600			9	1600		LF	SNOW FENCE (MOD. - PDF)	620.70			
									1550			50	1550		LF	SNOW FENCE (MOD. - ARCH)	620.70			
										1			1		LS	FIELD OFFICE-ENGINEERS	631.10			
										1			1		LS	TESTING EQUIPMENT - CONCRETE	631.16			
										1			1		LS	TESTING EQUIPMENT - BITUMINOUS	631.17			
										1			1		LU	FIELD OFFICE - TELEPHONE (N.A.B.I.)	631.25			
							1						1		LS	MOBILIZATION /DEMobilIZATION	635.11			
									250			18.0	250		SY	GEOTEXTILE UNDER STONE FILL	649.31			
									1600			83	1600		SY	GEOTEXTILE FOR UNDERDRAIN TRENCH LINING	649.41			
									350			40	350		SY	GEOTEXTILE FOR SILT FENCE	649.51			
								150				39	150		LB	SEED	651.15			
								1000				83	1000		LB	FERTILIZER	651.18			
								5				1	5		TON	AGRICULTURAL LIMESTONE	651.20			
								5				1	5		TON	HAY MULCH	651.25			
								1100				114	1100		CY	TOPSOIL	651.35			