

# QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES										TOTALS			DESCRIPTIONS			DETAILED SUMMARY OF QUANTITIES				
							APRON	LAND-SCAPING	EROSION CONTROL	FULL C.E. ITEMS	BRIDGE QUANTITY	ROUND	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	QUANTITIES	UNIT	ITEMS
									1				1		LS	EROSION PREVENTION & SEDIMENT CONTROL PLAN	652.10			
									40			EST.	40		HR	MONITORING EROSION PREVENTION & SEDIMENT CONTROL PLAN	652.20			
									1			EST.	1		LU	MAINTENANCE OF EROSION PREVENTION & SEDIMENT CONTROL PLAN (N.A.B.I.)	652.30			
									800			80	800		SY	EROSION MATTING (JUTE)	654.10			
							20						20		EACH	DELINEATORS WITH STEEL POSTS (MOD. - TAXIWAY REFLECTORS)	676.10			
							4						4		EACH	PULL BOX - STANDARD	678.25			
							4000					30	4000		GAL	P-602 BITUMINOUS PRIME COAT	854.01			
							8000					60	8000		GAL	P-625 TAR EMULSION PROTECTIVE SEAL COAT	854.03			
							2300					58	2300		CY	P-209 CRUSHED AGGREGATE BASE COURSE	854.04			
							69						69		EACH	AIRCRAFT TIEDOWN ANCHOR, TYPE A	854.07			
							19						19		EACH	AIRCRAFT TIEDOWN ANCHOR, TYPE A (MOD. - PARTIAL REMOVAL)	854.07			
							1400					59	1400		SF	P-620, RUNWAY AND TAXIWAY PAINTING	864.03			
							2400					278	2400		LF	L-108, 1/C #8, L-824, TYPE C, 5KV	864.05			
							1200					139	1200		LF	L-108, #8 COUNTERPOISE WIRE	864.06			
							900					53	900		LF	L-110, 2-WAY X 4" DIA. U.G. ELECTRICAL DUCT	864.08			
							300					52	300		LF	L-110, 2-WAY X 4" DIA. U.G. ELECTRICAL DUCT (MOD. - CONCRETE ENCASED)	864.08			