

QUANTITY SHEET

			TOTALS		DESCRIPTIONS				
PHASE I AIRPORT ROAD RELOCATION	PHASE II SEWER FORCE MAIN	PHASE III AIRPORT ROAD REPAVE	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	NOTES
1			1	1	LS	TRAFFIC CONTROL	641.10		
4100			4,200	4285	LF	4" WHITE LINE	646.20	100	
3950			4,000	3698	LF	4" YELLOW LINE	646.21	50	
20			20	21	LF	24" STOP BAR	646.26		
11			11	11	EA	LETTER OR SYMBOL	646.30		
2400			2,500	2184	LF	TEMPORARY 4" WHITE LINE	646.600	100	
2400			2,500	2184	LF	TEMPORARY 4" YELLOW LINE	646.610	100	
3200			3,500	2965	SF	REMOVAL OF EXISTING PAVEMENT MARKINGS	646.85	300	
134			150	0	SF	PAVEMENT MARKING MASK	646.86	16	NOT USED
133			150	0	SY	GEOTEXTILE FOR ROADBED SEPARATOR	649.11	17	NOT USED
695		25	800	341	SY	GEOTEXTILE UNDER STONE FILL	649.31	80	
136			150	166	SY	GEOTEXTILE FOR SILT FENCE	649.51	14	
167		26	230	192	LB	SEED	651.15	37	
1189		186	1,600	964	LB	FERTILIZER	651.18	225	
4.8		0.7	6	3.835	TON	AGRICULTURAL LIMESTONE	651.20	0.8	
4.8		0.7	6	10.385	TON	HAY MULCH	651.25	0.8	
1392		8	1,500	885.2	CY	TOPSOIL	651.35	100	
2442			2,600	4021	SY	TEMPORARY EROSION MATTING	653.20	158	
5814			6,000	2747	SY	PERMANENT EROSION MATTING	653.21	186	
50			50	78.3	CY	VEHICLE TRACKING PAD	653.35		
1599			1,600	1014	LF	PROJECT DEMARCATION FENCE	653.55	1	
100			100	153	LF	EROSION LOG	653.60		
40			40	43.15	SF	TRAFFIC SIGN, TYPE A	675.20		
188			200	176.5	LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	12	
7			7	12	EA	REMOVING SIGNS	675.50		
3			3	5	EA	ERECTING SALVAGED SIGNS	675.60		
1			1	1	LS	TEMPORARY CONSTRUCTION ITEMS	M-10-5.1		
0.3			0.3	0.29	ACRE	CLEARING	P-151-4.1		
	1		1	1	LS	INSTALLATION OF SANITARY SEWER SYSTEM AND FORCEMAIN	W-100-4.1		
CHANGE ORDER #1			400	255.1	CY	COMMON EXCAVATION	203.15		
PAVE FBO PARKING LOT			300	207.5	CY	SUBBASE OF CRUSHED GRAVEL, COARSE	301.25		
			60	0	TON	BITUMINOUS CONCRETE PAVEMENT (TYPE I)	406.25		
			0	54.36	TON	BITUMINOUS CONCRETE PAVEMENT (TYPE II)	406.25		
			60	54.34	TON	BITUMINOUS CONCRETE PAVEMENT (TYPE III)	406.25		
			5	10	LB	SEED	651.15		
			0	0.06	TON	HAY MULCH	651.25		
			10	10	CY	TOPSOIL	651.35		
CHANGE ORDER #2			6	6	EA	CHANGE ELEVATION OF DROP INLETS	604.40		ADDED
CHANGE ORDER #3			1	1	LS	INSTALLATION OF ADDITIONAL MANHOLES AND EFFLUENT FILTER	W-100-4.2		ADDED
CHANGE ORDER #5			1	1	LS	PAVE/REPAIR TRENCH UNDER GATE BY CAP BUILDING	N/A		ADDED
CHANGE ORDER #6			1	1	LS	REMOVAL OF TIRES	201.11		ADDED
CHANGE ORDER #9			8,800	8496	LF	4" YELLOW LINE	646.21		ADDED
CHANGE ORDER #11			250	445	LF	DRILLED OR DRIVEN WELL	626.15		
			50	80	LF	WELL CASING PIPE	626.20		
			50	70	LF	GROUTING OF WELL CASING PIPE	626.22		
			4	4	HR	PUMP TEST FOR YIELD	626.30		
			1	1	LS	SUBMERSIBLE PUMP SYSTEM	627.25		
			150	150	LF	PLASTIC WATER PIPE FLEXIBLE	629.32		
			1	1	LS	REMOBILIZATION	635.11		ADDED

△ RECORD DRAWING

AP 3-50-0015-34

**RECORD DRAWING
DECEMBER 27, 2013**

VERMONT AGENCY OF TRANSPORTATION

URS
URS CORPORATION
3 CORPORATE DRIVE, SUITE 203
CLIFTON PARK, NY 12065
(518) 688-0015

PROJECT NAME: RUTLAND SOUTHERN VERMONT REGIONAL AIRPORT
CLARENDON, VERMONT
PROJECT NUMBER: AV14-8008-300
FILE NAME: z07h124qs-RD.dgn
PROJECT LEADER: F. WALSH
DESIGNED BY: M. WASSON
QUANTITY SHEET - 2
PLOT DATE: 12/30/2013
DRAWN BY: M. WASSON
CHECKED BY:
SHEET 4 OF 29

AP 3-50-0015-34

12/30/2013 J:\38397229 RUT RSA 19 Improvements Final Design & CIPhase 1\6.0 CADD\6.1 Plan Sheets\RECORD DRAWINGS\z07h124qs-RD.dgn