

May 15 2003 03:03:46 PM

May 15 2020 03:03:46 PM

BILL OF MATERIAL									BILL OF MATERIAL									BILL OF MATERIAL											
Qty	Piece				Seq	Seq	Adv	Steel		Qty	Piece				Seq	Seq	Adv	Steel		Qty	Piece				Seq	Seq	Adv	Steel	
Tot.	Mark	Description	Length		NO.	Qty	ABM #	Grade	Remarks	Tot.	Mark	Description	Length		NO.	Qty	ABM #	Grade	Remarks	Tot.	Mark	Description	Length		NO.	Qty	ABM #	Grade	Remarks
ONE		BEAM			1	1															36	a7	L5x3½x¾	0 8				M270-50	
1	B3	W18x50	9 7					M270-50													6	p16	PL½x13	4 1½				M270-50	
2	a1	L5x3½x¾	1 0					M270-50													84		¾ Dia M164-1	0 2¼					1HD WASH, GALV
2	a4	L5x3½x¾	1 0					M270-50																					
6	a7	L5x3½x¾	0 8					M270-50																					
1	p8	PL½x13	2 7					M270-50		3		BEAM			1	3													
1	p9	PL½x13	2 7					M270-50		3	B4	W18x50	9 7					M270-50											
16		¾ Dia M164-I	0 2¼						1HD WASH, GALV	6	a1	L5x3½x¾	1 0					M270-50											
12		¾ Dia M164-I	0 1¾						1HD WASH, GALV	6	a4	L5x3½x¾	1 0					M270-50											

ONE BEAM B3

W 18x38
F 7 1/2x9 1/16
K 1 1/4x7/8

SHOP BOLTS (Unless Noted):
16-3/4x2 1/4 M164-I GALV

RECEIVED
MAY 26 2003
RFSUBMITT APPROVED
BY DATE

3 BEAMS B4

W 18x38
F 7 1/2x9 1/16
K 1 1/4x7/8

SHOP BOLTS:
28-3/4x2 1/4 M164-I GALV

Total weight 3104

Renaud Bros. Inc.
283 Fort Bridgeman Rd. #2
Vernon, VT. 05354
Phone 1-802 257-7383

Project: WALLINGFORD BRIDGE
WALLINGFORD, VT

Holes: 13/16 UNF
BOLTS: 3/4" DIA M164-I GALV
Steel GR: M270-50 UNF
Paint: PER SPECS
Surface Prep: PER SPECS
Date: 4-28-09
Job No.:
DWN. BY EG
Checked
Sheet No. B3, 4