



SEE STANDARDS E-100, E-100A AND E-103 FOR SIGN PLACEMENT.

NOTES:

- FIVE (5) PORTABLE CHANGEABLE MESSAGE SIGNS (PCMS) WILL BE PROVIDED FOR USE ALONG THIS PROJECT. THE CONTRACTOR SHALL POSITION A PORTABLE CHANGEABLE MESSAGE SIGN AT:
 - * I-91 NORTHBOUND PRIOR TO THE PROJECT.
 - * AT EXIT 6 ON VT 103 AND US 5 IN EACH DIRECTION.
 - * AT EXIT 7 ON US 5 IN EACH DIRECTION.
- THE CONTRACTOR SHALL INCLUDE A CONSTRUCTION SIGN PACKAGE FOR EXPECTED LANE CLOSURES AND WORK ZONE SPEED REDUCTIONS IN COMPLIANCE WITH STANDARD E-103. PAYMENT FOR PROVIDING THIS PACKAGE AND ALL ITS TEMPORARY CONSTRUCTION SIGNING SHALL BE INCIDENTAL TO ITEM 641.10, TRAFFIC CONTROL.

TOWN/STATE HIGHWAY NAME	ROAD WORK AHEAD (RWA)	ROAD WORK 1 MILE (RW1)	END ROAD WORK (ERW)	ROAD WORK 1/2 MILE (RW1/2)	ROAD WORK NEXT 15 MILES (RWN15)	ROAD WORK NEXT 10 MILES (RWN10)	ROAD WORK NEXT 3 MILES (RWN3)	SIDE ROAD WORK AHEAD (RWA)	RAMP WORK AHEAD	RAMP PAVING AHEAD (RPA)	PCMS
I-91 NORTHBOUND BEGINNING OF PROJECT		2		2	2						1
EXIT 6 INTERCHANGE	2		2					2 (US 5)	2 (VT 103)		2
STATION 1874+00						2					
EXIT 7 INTERCHANGE	2		2							2	2
STATION 2218+00							2				
END OF PROJECT			2								
TOTAL	4	2	6	2	2	2	2	2	2	2	4

NOT TO SCALE

- LEGEND**
 RW 1 MILE = ROAD WORK 1 MILE
 RW 1/2 MILE = ROAD WORK 1/2 MILE
 RWA = ROAD WORK AHEAD
 RWN = ROAD WORK NEXT XX MILES
 ERW = END ROAD WORK
 RPA = RAMP PAVING AHEAD
 → = TRAFFIC FLOW ARROWS

TEMPORARY TRAFFIC CONTROL PLAN

PROJECT NAME: WESTMINSTER-SPRINGFIELD	FILE NAME: /pave/01a014/pa014	PLOT DATE: 17-JAN-2013 12:44
PROJECT NUMBER: IM 091-1(62)	PROJECT LEADER: PTS	DRAWN BY: MRS
	DESIGNED BY: NULL	CHECKED BY: PTS
	IPARM FILE NAME: 01a014_43	SHEET 43 OF 43