



TOWN/STATE HIGHWAY NAME	ROAD WORK AHEAD	END ROAD WORK	ROAD WORK 500'	ROAD WORK NEXT 10 1/2 MILES	ROAD WORK NEXT 9 1/2 MILES	ROAD WORK NEXT 5 1/2 MILES	ROAD WORK NEXT 3 3/4 MILES	RAMP PAVING AHEAD
BEGINNING OF PROJECT NB	2	2	2		2			
BEGINNING OF PROJECT SB	2	2	2	2				
EXIT 8 RAMP "B"	2							
MONTPELIER ST. HWY.		2						1
MIDDLESEX ST. HWY.		4						4
EXIT 9 RAMP "A"		2				2		
EXIT 9 RAMP "B"					2			
EXIT 9 RAMP "C"		2					2	
EXIT 9 RAMP "D"								
END OF PROJECT SB								
END OF PROJECT NB								
TOTAL	6	14	4	2	4	2	2	5

SEE STD E-100M FOR SIGN PLACEMENT

NOT TO SCALE

- LEGEND**
- RWA = ROAD WORK AHEAD
 - RW500 = ROAD WORK 500'
 - RWN = ROAD WORK NEXT XX MILES
 - ERW = END ROAD WORK
 - RPA = RAMP PAVING AHEAD

NOTES:

1. ADDITIONAL RAMP SIGNING MAY BE REQUIRED AS DIRECTED BY THE RESIDENT ENGINEER.
2. THE BID PRICE FOR TRAFFIC CONTROL - ITEM 641.0, SHALL INCLUDE ALL APPROACH AND ON-PROJECT CONSTRUCTION SIGNING, BARRIERS, BARRELS, CONES, BARRICADES, TEMPORARY REGULATORY AND WARNING SIGNS, POSTS AS DETAILED IN STANDARD E-103M. ALL ADJUSTING, RELOCATING AND REMOVING OF THESE DEVICES AS DIRECTED BY THE RESIDENT ENGINEER, SHALL BE INCLUDED. THE FOLLOWING ITEMS WILL BE PAID UNDER THEIR SPECIFIC BID PRICES:
 646.614, .615, AND .70 - TEMPORARY MARKINGS
 630.10, .15 - UNIFORMED TRAFFIC OFFICERS AND FLAGGERS
3. FOUR (4) PORTABLE CHANGEABLE MESSAGE SIGNS WILL BE PROVIDED FOR USE ALONG THE NORTHBOUND AND SOUTHBOUND LANES AND ON - RAMP OF INTERSTATE 89. THE PLACEMENT OF THESE MESSAGE SIGNS AS WELL AS THEIR MESSAGES WILL BE AS APPROVED BY THE RESIDENT ENGINEER. THIS QUANTITY IS PAID FOR AS PART OF ITEM 641.15 - PORTABLE CHANGEABLE MESSAGE SIGN.

CONSTRUCTION APPROACH SIGNING	PROJECT NAME: MONTPELIER-WATERBURY
	PROJECT NUMBER: IM 089-2(34)
FILE NAME: /pave/03a026/p01a026.dgn	PLOT DATE: 11-APR-2005 10:19
PROJECT LEADER:	DRAWN BY:
DESIGNED BY:	CHECKED BY:
IPARM NAME: p03a026cas.1	SHEET 23 OF 23