

QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				
						ROADWAY	TRAINING	EROSION CONTROL	BRIDGE	FULL C. E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND
						50					50		CY	EARTH BORROW	203.30	EST.
						7650					7650		LF	SHOULDER BERM REMOVAL	203.99	17
						1					1		CY	TRENCH EXCAVATION OF EARTH (NABI)	204.20	EST.
						295000					295000		SY	COLD PLANING-BIT.PAVEMENT	210.10	386
						132100					132100		LF	MILLED RUMBLE STRIPS	213.10	70
						2750					2750		TON	AGGREGATE SHOULDERS (MOD.)	402.12	28
						550					550		CWT	EMULSIFIED ASPHALT	404.65	32
						1					1		LU	PRICE ADJUSTMENT ASPHALT CEMENT	406.50	-
						26000					26000		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT (PG 64-28)	490.30	77
									350		350		LF	BRIDGE EXPANSION JOINT (ASPHALTIC PLUG)	516.10	22
									100		100		CF	RAPID SETTING CONCRETE REPAIR MATERIAL W/COARSE AGGREGATE	580.20	EST.
						1					1		EACH	CHANGING ELEV. OF DROP INLETS, CATCH BASINS OR MANHOLES	604.40	EST.
						51					51		EACH	REHABING DICB OR MH CLASS I	604.412	-
						30					30		HR	POWER GRADER RENTAL	608.15	EST.
						48					48		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST.
						135					135		HR	POWER BROOM RENTAL	608.30	EST.
						160					160		HR	POWER BROOM RENTAL,TYPE II	608.31	EST.
						100					100		HR	TRUCK RENTAL	608.37	EST.
						50					50		HR	LOADER RENTAL, TYPE I	608.40	EST.
						100					100		HR	LOADER RENTAL, TYPE II (MOD.)	608.41	EST.
						10000					10000		LF	TREATED TIMBER CURB	616.35	36
						10					10		TON	BITUMNOUS CONCRETE GUTTERS AND TRAFFIC ISLANDS	616.47	EST.
						800					800		LF	SNOW BARRIER - GALVANIZED	620.75	50
						18100					18100		LF	STEEL BEAM GUARD RAIL (GALVANIZED)	621.20	13
						100					100		LF	STEEL BEAM GUARD RAIL (GALVANIZED)(MOD. - 8 FT POSTS)	621.20	EST.
						19					19		EACH	MANUFACTURED TERMINAL SECTION (FLARED)	621.505	-
						1					1		EACH	MANUFACTURED TERMINAL SECTION (TANGENT)	621.505	EST.
						6					6		EACH	TRAILING END TERMINAL	621.52	-
						400					400		EACH	ANCHOR FOR CABLE RAIL (MOD.)	621.65	-
						100					100		LF	REMOVING AND RESET GUARD RAIL	621.75	EST.
						10					10		EACH	REPLACE GUARD RAIL POST ASSEMBLY	621.76	EST.
						20					20		EACH	REPLACE GUARD RAIL BEAM UNIT	621.77	EST.
						2500					2500		LF	ADJUST HEIGHT OF GUARD RAIL	621.79	EST.
						17600					17600		LF	REMOVL AND DISP OF GUARD RAIL	621.80	26
						1100					1100		HR	UNIFORMED TRAFFIC OFFICERS	630.10	37
						1600					1600		HR	FLAGGERS	630.15	37
										1	1		LS	FIELD OFFICE-ENGINEERS	631.10	-
										1	1		LS	TESTING EQUIPMENT - BITUMNOUS	631.17	-
										1	1		LU	FIELD OFFICE - TELEPHONE (N.A.B.I.)	631.25	-
											1040		HR	EMPLOYEE TRAINEESHIP	634.10	-

DETAILED SUMMARY OF QUANTITIES		
QUANTITIES	UNIT	ITEMS
		SUPERPAVE BITUMINOUS CONCRETE PAVEMENT (PG 64-28)
24158	TON	I91 MAINLINE TYPE IIIS
714	TON	RAMPS-TYPE IIIS
348	TON	REST AREA-TYPE IIIS
446	TON	U-TURNS-TYPE IIIS
40	TON	U-TURN-TYPE IS
217	TON	BRIDGES-TYPE I/S
25923	TON	SUBTOTAL
77	TON	ROUNDING
26000	TON	TOTAL
		COLD PLANING BITUMINOUS CONCRETE
279110	S.Y.	MAINLINE
6893	S.Y.	RAMPS
3973	S.Y.	REST AREA
4638	S.Y.	U-TURNS
294614	S.Y.	SUBTOTAL
386	S.Y.	ROUNDING
295000	S.Y.	TOTAL
		AGGREGATE SHOULDERS (MOD.)
2414	TON	MAINLINE
90	TON	RAMPS
35	TON	REST AREA
120	TON	GUARDRAIL TERMINII
63	TON	U-TURNS
2722	TON	SUBTOTAL
28	TON	ROUNDING
2750	TON	TOTAL