

TRAFFIC CONTROL GENERAL NOTES

1. NOTE THAT LARGE CONSTRUCTION VEHICLES MAY BE REQUIRED TO BACK DOWN THE ACCESS ROADS AT MILE MARKERS 117.72 AND 117.96. THESE VEHICLES LIKELY WILL NOT HAVE ADEQUATE SPACE AT THE INTERSECTION OF THE ACCESS ROADS AND THE INTERSTATE TO PERFORM NECESSARY TURNING MOVEMENTS. A TEMPORARY CLOSURE OF THE INTERSTATE TRAVEL LANE AND SHOULDER SHOULD ALLOW FOR ADEQUATE WIDTH TO ACCESS THE PROJECT SITES, BOTH IN FORWARD OR REVERSE. THE U-TURN AT APPROXIMATE MILE MARKER 117.94 SHALL BE USED TO ORIENT LARGE CONSTRUCTION VEHICLES WITHIN THE TEMPORARY LANE AND SHOULDER CLOSURE. ASSOCIATED TRAFFIC CONTROL AND SIGNAGE FOR THIS OPERATION SHALL BE INSTALLED PER THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD).
2. ALL TEMPORARY LANE AND/OR SHOULDER CLOSURES ASSOCIATED WITH CONTRACT ITEM 900.620 SPECIAL PROVISION (TEST BORINGS) AND MEDIAN WORK SHALL BE INSTALLED PER THE MUTCD.
3. TEMPORARY LANE AND/OR SHOULDER CLOSURES SHALL BE ALLOWED DURING WORKING HOURS. THE NORTHBOUND AND SOUTHBOUND INTERSTATE BARRELS SHALL BE RESTORED TO FULL CAPACITY AT THE CLOSE OF DAILY CONSTRUCTION ACTIVITIES.
4. TRAFFIC CONTROL WARNING SIGNS SHALL BE PROVIDED ON EACH APPROACH PER THE MUTCD. ADDITIONAL PROJECT CONSTRUCTION SIGNS SHALL BE INSTALLED AS REQUIRED BY THE RESIDENT ENGINEER PER THE MUTCD. PAYMENT FOR THESE SIGNS, THE REFLECTORIZED PLASTIC DRUMS, ETC., SHALL BE PAID UNDER CONTRACT ITEM NO. 641.10.
5. NON CRASHWORTHY FEATURES RESULTING FROM CONSTRUCTION ACTIVITIES THAT ARE LOCATED WITHIN THE CLEAR ZONE SHALL BE PROPERLY PROTECTED. ALL TEMPORARY DEVICES SHALL BE NCHRP COMPLIANT AND SHALL BE FURNISHED IN ACCORDANCE WITH SECTION 621. PAYMENT FOR TEMPORARY TRAFFIC BARRIER AND/OR ENERGY ABSORPTION ATTENUATORS WILL BE MADE UNDER CONTRACT ITEM NO. 641.10.
6. IF TEMPORARY BARRIER IS USED, BARRIER ENDS FACING ONCOMING TRAFFIC SHALL BE TAPERED BEYOND THE CLEAR ZONE, OR PROTECTED WITH AN APPROVED END TREATMENT.
7. PAYMENT FOR INSTALLING, RESETING IF NECESSARY, AND REMOVING ANY TEMPORARY TRAFFIC BARRIER SHALL BE INCIDENTAL TO CONTRACT ITEM NO. 641.10.
8. PAYMENT FOR INSTALLING AND REMOVING ANY ENERGY ABSORPTION ATTENUATORS SHALL BE INCIDENTAL TO CONTRACT ITEM NO. 641.10.
9. PRIOR TO CONSTRUCTION, THE CONTRACTOR SHALL SUBMIT TO THE ROADWAY, TRAFFIC, AND SAFETY ENGINEER SITE-SPECIFIC TRAFFIC CONTROL PLANS. THE ROADWAY, TRAFFIC, AND SAFETY ENGINEER SHALL APPROVE THESE PLANS PRIOR TO THE START OF CONSTRUCTION ACTIVITIES.

PROJECT NAME: BARNET
PROJECT NUMBER: IM SCRP(2)

FILE NAME: d07d102wrk.dgn	PLOT DATE: 25-FEB-2008
PROJECT LEADER: K. UPMAL	DRAWN BY: J. DEVLIN
DESIGNED BY: J. DEVLIN	CHECKED BY: K. UPMAL
TRAFFIC CONTROL GENERAL NOTES	SHEET 20 OF 20