

QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS			DETAILED SUMMARY OF QUANTITIES			
					ROADWAY	EROSION CONTROL	100' EXIT 13	100' EXIT 14	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						805				1690	805	LB	FERTILIZER	651.18	14			
						1690												
						8 0.81				8	.81	TON	AGRICULTURAL LIMESTONE	651.20	EST.			
						8 8.73				8	8.73	TON	HAYMULCH	651.25	EST.			
						190 592				190	592	CY	TOPSOIL	651.35	2			
						1				1	1	LS	EP SC PLAN	652.10	-			
						10				10	10	HR	MONITORING EP SC PLAN	652.20	-			
						4 .22				1	.22	LU	MAINTENANCE OF EP SC PLAN (N.A.B.I.)	652.30	-			
						710 0				710	0	SY	PERMANENT EROSION MATTING	653.21	7			
						18 32				18	32	CY	VEHICLE TRACKING PAD	653.35	EST.			
						2 0				2	0	EACH	INLET PROTECTION DEVICE, TYPE I	653.40	-			
						3232 4659				3232	4659	LF	PROJECT DEMARCATION FENCE	653.55	32			
							28,65 230	196,91 464		394	225.56	CY	SPECIAL PROVISION (CONTROLLED DENSITY (FLOWABLE) FILL)	900.608	EST.			
								0 10		10	0	CY	SPECIAL PROVISION (PIPE RAMMING, OBSTRUCTION REMOVAL)	900.608	EST.			
						276 46	280			280	276.46	LF	SPECIAL PROVISION (CURED-IN-PLACE PIPE LINER) (58" EXISTING 60" PIPE)	900.640	EST.			
								103,73 105		105	103.73	LF	SPECIAL PROVISION (PIPE RAMMING) (24" SP. (SL))	900.640	2			
								117,47 120		120	117.47	LF	SPECIAL PROVISION (PIPE RAMMING) (36" SP. (SL))	900.640	1			
								472,2 475		475	472.2	LF	SPECIAL PROVISION (PIPE RAMMING) (42" SP. (SL))	900.640	2			
								110,53 115		115	110.53	LF	SPECIAL PROVISION (PIPE RAMMING) (72" SP. (SL))	900.640	3			
							765 320			320	765	LF	SPECIAL PROVISION (TEST BORINGS)	900.640	EST.			
								1		1	1	LS	SPECIAL PROVISION (TEMPORARY RELOCATION OF STREAM) (I-89 - EXIT 13)	900.645				

PROJECT NAME: SOUTH BURLINGTON
 PROJECT NUMBER: IM SCR(3)
 FILE NAME: d07c004-Tr-B.dgn
 PROJECT MANAGER: K. UPNAL
 DESIGNED BY: B. KIPP/B. McADAMS
 QUANTITY SHEET 2
 PLOT DATE: 18-JAN-2010
 DRAWN BY: B. KIPP
 CHECKED BY: B. KIPP
 SHEET 2 OF 68