

QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
				ROADWAY	BRIDGE NO. 81N	BRIDGE NO. 83N	FULL C.E. ITEMS	BRIDGE NO. 81S	BRIDGE NO. 81B	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
				1						1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22				
					815	1008		815	504	3142		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10				
					12.2	20.1		12.7	14.9	59.9		CWT	EMULSIFIED ASPHALT	404.65				
					237	329		244	236	1046		TON	MEDIUM DUTY BITUMINOUS CONCRETE PAVEMENT	406.27				
					1	1		1	1	4		LU	MAT DENSITY PAY ADJUSTMENT (N.A.B.I.)	406.29				
				1						1		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50				
									2	2		EACH	SHORING SUPERSTRUCTURE BEARINGS	502.11				
					27	22		25	37	111		GAL	WATER REPELLENT, SILANE	514.10				
					76	130		84	23	313		LF	BRIDGE EXPANSION JOINT, ASPHALTIC PLUG	516.10				
					457	1090		508	1053	3108		SY	SHEET MEMBRANE WATERPROOFING, TORCH APPLIED	519.20				
					457	1090		508	1053	3108		SY	REMOVAL OF BRIDGE PAVEMENT	529.10				
					23	55		26	53	157		SY	REPAIR OF CONCRETE SUPERSTRUCTURE SURFACE, CLASS I	580.10				
					69	164		77	158	468		SY	REPAIR OF CONCRETE SUPERSTRUCTURE SURFACE, CLASS II	580.11				
					3	6		7	16	32		CY	REPAIR OF CONCRETE SUPERSTRUCTURE SURFACE, CLASS III	580.12				
					3			3	6	12		CY	REPAIR OF CONCRETE SUBSTRUCTURE SURFACE, CLASS III	580.15				
					4111	9810		4571	9473	27965		SF	SURFACE PREPARATION FOR MEMBRANE	580.16				
					10	10		10	10	40		CF	RAPID SETTING CONCRETE REPAIR MATERIAL WITH COARSE AGGREGATE	580.20				
					5			5		10		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25				
					5			5		10		HR	TRUCK RENTAL	608.37				
					265	631		294	610	1800		HR	TRUCK-MOUNTED ATTENUATOR	608.45				
					1	1		1	2	5		EACH	ENERGY ABSORPTION ATTENUATOR	621.56				
					640	1415		652	152	2859		LF	TEMPORARY TRAFFIC BARRIER	621.90				
					614	1415		627	152	2808		LF	REMOVE AND RESET TEMPORARY TRAFFIC BARRIER	621.95				
					529	1263		588	1220	3600		HR	UNIFORMED TRAFFIC OFFICERS	630.10				
					300	150		300	300	1050		HR	FLAGGERS	630.15				
							1			1		LS	FIELD OFFICE, ENGINEERS	631.10				
							1			1		LS	TESTING EQUIPMENT, CONCRETE	631.16				
							1			1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17				
							3000			3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26				
				1						1		LS	MOBILIZATION/DEMobilIZATION	635.11				
									1	1		LS	TRAFFIC CONTROL (I-91 - BRIDGE NO. 81B)	641.10				
				1						1		LS	TRAFFIC CONTROL (I-91 - BRIDGE NO. 81N)	641.10				
								1		1		LS	TRAFFIC CONTROL (I-91 - BRIDGE NO. 81S)	641.10				
						1				1		LS	TRAFFIC CONTROL (I-91 - BRIDGE NO. 83N)	641.10				
				1	1	1		1	1	4		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15				
				1	1	1		1	1	4		EACH	PORTABLE ARROW BOARD	641.16				
					391	937		406	773	2507		LF	6 INCH WHITE LINE	646.214				
					313	417		325	618	1673		LF	6 INCH YELLOW LINE	646.215				
					3281	8770		3306	1131	16488		LF	TEMPORARY 6 INCH WHITE LINE, TYPE II TAPE	646.621				
					3281	4080		3306	1708	12375		LF	TEMPORARY 6 INCH YELLOW LINE, TYPE II TAPE	646.631				

27 27 LF BRIDGE EXPANSION JOINT, FINGER PLATE
CHANGE OF DESIGN #2
SEE SHEET 35 OF PLANS. 516.12

PROJECT NAME: **Waterford - St. Johnsbury**
PROJECT NUMBER: **IM MEMB(32)**
FILE NAME: s11A298qss.dgn PLOT DATE: 03/15/2012
PROJECT LEADER: JPB DRAWN BY: SRB
DESIGNED BY: SRB CHECKED BY: JPB
QUANTITY SHEET #1 SHEET 3 OF 43