

QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
								ROADWAY	EROSION CONTROL	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
								0.2			0.2		ACRE	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.11	0.01			
								500			500		CY	COMMON EXCAVATION	203.15	28			
								20000			20000		CY	SOLID ROCK EXCAVATION	203.16	613			
								1			1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	EST			
								30			30		HR	POWER BROOM RENTAL, TYPE II	608.31	EST			
								240			240		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST			
								200			200		HR	FLAGGERS	630.15	EST			
										1	1		LS	FIELD OFFICE, ENGINEERS	631.10	-			
										3000	3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-			
								1			1		LS	MOBILIZATION/DEMobilIZATION	635.11	-			
								2			2		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
									250		250		SY	GEOTEXTILE FOR SILT FENCE	649.51	43			
									80		80		LB	SEED	651.15	8			
									250		250		LB	FERTILIZER	651.18	9			
									1		1		TON	AGRICULTURAL LIMESTONE	651.20	0.1			
									1.5		1.5		TON	HAY MULCH	651.25	0.1			
									100		100		CY	TOPSOIL	651.35	23			
									1		1		LS	EPSC PLAN	652.10	-			
									10		10		HR	MONITORING EPSC PLAN	652.20	EST			
									1		1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	-			
									2400		2400		SY	TEMPORARY EROSION MATTING	653.20	65			
									36		36		CY	VEHICLE TRACKING PAD	653.35	-			
									1		1		EACH	INLET PROTECTION DEVICE, TYPE I	653.40	-			
									2300		2300		LF	PROJECT DEMARCATION FENCE	653.55	24			
								1			1		EACH	REMOVING SIGNS	675.50	-			
								1			1		EACH	ERECTING SALVAGED SIGNS	675.60	-			
								1			1		EACH	SETTING SALVAGED POSTS	675.61	-			
								2			2		EACH	DELINEATOR WITH STEEL POST	676.10	-			
								2			2		EACH	REMOVAL OF EXISTING DELINEATOR	676.12	-			
								1			1		LU	PRICE ADJUSTMENT, FUEL (N.A.B.I.)	690.50	-			
								1			1		LS	SPECIAL PROVISION (TEMPORARY ACCESS ROAD, LEDGE REMOVAL)	900.645	-			
								1			1		LS	SPECIAL PROVISION (TRAFFIC CONTROL, ALL-INCLUSIVE)	900.645	-			

PROJECT NAME:	ROCKINGHAM
PROJECT NUMBER:	IM 091-1(71)
FILE NAME:	d13a366frm.dgn
PROJECT LEADER:	B. MARTIN
DESIGNED BY:	A. KEMPTON
QUANTITY SHEET	
PLOT DATE:	29-JAN-2016
DRAWN BY:	S. ZWICK
CHECKED BY:	A. KEMPTON
SHEET	7 OF 35