

QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
								ROADWAY	EROSION CONTROL	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
								0.5		0.5		ACRE	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.11	0.3			
								5		5		CY	SOLID ROCK EXCAVATION	203.16	1			
								15		15		CY	CHANNEL EXCAVATION OF EARTH	203.25	-			
								35		35		CY	TRENCH EXCAVATION OF EARTH	204.20	2			
								1		1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	-			
								10		10		CY	GRANULAR BACKFILL FOR STRUCTURES	204.30	3			
								110		110		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	10			
								5		5		CY	SUBBASE OF CRUSHED GRAVEL, COARSE GRADED	301.25	2			
								10		10		TON	AGGREGATE SHOULDERS	402.12	4			
								1		1		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	-			
								15		15		CF	RAPID SETTING CONCRETE REPAIR MATERIAL WITH COARSE AGGREGATE	580.20	EST			
								20		20		LF	18" CPEP	601.0915	-			
								1		1		EACH	PRECAST REINFORCED CONCRETE DROP INLET WITH CAST IRON GRATE (TYPE A)	604.18	-			
								5		5		HR	POWER BROOM RENTAL, TYPE II	608.31	EST			
								5		5		HR	TRUCK RENTAL	608.37	EST			
								10		10		CY	STONE FILL, TYPE I	613.10	1.6			
								100		100		CY	STONE FILL, TYPE II	613.11	10.7			
								150		150		LF	TREATED TIMBER CURB	616.35	-			
								150		150		LF	REMOVE AND RESET GUARDRAIL	621.75	-			
								125		125		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST			
								1		1		LS	MOBILIZATION/DEMOBILIZATION	635.11	-			
								1		1		LS	TRAFFIC CONTROL	641.10	-			
								3		3		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
								60		60		LF	DURABLE 6 INCH YELLOW LINE	646.430	10			
								10		10		EACH	LINE STRIPING TARGETS	646.76	4			
								250		250		SY	GEOTEXTILE UNDER STONE FILL	649.31	34			
									2	2		LB	SEED (WET DETENTION BASIN MIX)	651.15	1			
									20	20		LB	SEED	651.15	7.6			
									20	20		LB	FERTILIZER	651.18	2.4			
									0.5	0.5		TON	AGRICULTURAL LIMESTONE	651.20	0.97			
									0.5	0.5		TON	STRAW MULCH	651.29	-			
								550		550		SY	GRUBBING MATERIAL (6")	651.40	38			
									1	1		LS	EPSC PLAN	652.10	-			
									10	10		HR	MONITORING EPSC PLAN	652.20	EST			
									1	1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	-			
									550	550		SY	TEMPORARY EROSION MATTING	653.20	38			
									20	20		CY	VEHICLE TRACKING PAD	653.35	2			
									360	360		LF	BARRIER FENCE	653.50	2			
								450		450		CY	SPECIAL PROVISION (GRANULAR BORROW)	900.608	47			
								235		235		LF	SPECIAL PROVISION (CURED-IN-PLACE PIPE LINER, ULTRAVIOLET)(EXISTING 42")	900.640	-			

PROJECT NAME: SOUTH BURLINGTON
 PROJECT NUMBER: IM SCRP(2I)
 FILE NAME: I6d064/Design/frm.dgn PLOT DATE: 28-APR-2017
 PROJECT LEADER: K. UPMAL DRAWN BY: M. BOOKER
 DESIGNED BY: M. BOOKER CHECKED BY: C. LEACH
 QUANTITY SHEET 1 SHEET 10 OF 30