

QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
								ROADWAY	EROSION CONTROL	FULL CE	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
								1			1		LS	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.10	--			
								1			1		EACH	DEMOLITION AND DISPOSAL OF BUILDING (149+85, 306' RT)	202.10	--			ITEM 490.30 - SUPERPAVE BITUMINOUS CONCRETE PAVEMENT
								1			1		EACH	DEMOLITION AND DISPOSAL OF BUILDING (153+20, 165' RT)	202.10	--	683	TON	TYPE IVS - WEARING COURSE
								9000			9000		CY	COMMON EXCAVATION	203.15	117	1139	TON	TYPE IIS - INTERMEDIATE COURSE
								100			100		CY	SOLID ROCK EXCAVATION	203.16	EST	678	TON	TYPE IIS - BASE COURSE
								60			60		CY	EARTH BORROW	203.30	5	2500	TON	TOTALS
								3500			3500		CY	SAND BORROW	203.31	345			
								220			220		CY	TRENCH EXCAVATION OF EARTH	204.20	23			
								30			30		CY	TRENCH EXCAVATION OF ROCK	204.21	2			
								1			1		CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	--			
								50			50		CY	GRANULAR BACKFILL FOR STRUCTURES	204.30	EST			
								3200			3200		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	66			
								3500			3500		CY	SUBBASE OF DENSE GRADED CRUSHED STONE	301.35	345			
								1			1		LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	--			
								2500			2500		TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30	30			
								1			1		LU	AIR VOIDS PAY ADJUSTMENT (N.A.B.I.)	490.31	--			
								1			1		LU	MAT DENSITY PAY ADJUSTMENT (N.A.B.I.)	490.32	--			
								100			100		CY	CONTROLLED DENSITY (FLOWABLE) FILL	541.45	EST			
								180			180		LF	24" CPEP	601.0920	--			
								3			3		EACH	PRECAST REINFORCED CONCRETE DROP INLET WITH CAST IRON GRATE	604.18	--			
								1			1		EACH	PRECAST REINFORCED CONCRETE CATCH BASIN WITH CAST IRON GRATE	604.20	--			
								500			500		LF	6 INCH UNDERDRAIN PIPE	605.10	EST			
								100			100		LF	6 INCH UNDERDRAIN CARRIER PIPE	605.20	EST			
								5			5		EACH	UNDERDRAIN FLUSHING BASIN	605.95	EST			
								20			20		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	--			
								20			20		HR	TRUCK RENTAL	608.37	--			
								10			10		CY	STONE FILL, TYPE II	613.11	6			
								225			225		LF	REMOVAL OF EXISTING CURB	616.41	14			
								6			6		EACH	STEEL MARKER POSTS	619.16	1			
								38			38		LF	GATE FOR CHAIN-LINK FENCE, 6 FEET	620.16	--			
								1			1		EACH	DRIVE GATE FOR WOVEN WIRE FENCE	620.30	--			
								200			200		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST			
								200			200		HR	FLAGGERS	630.15	EST			
										1	1		LS	FIELD OFFICE, ENGINEERS	631.10	--			
										1	1		LS	TESTING EQUIPMENT, CONCRETE	631.16	--			
										1	1		LS	TESTING EQUIPMENT, BITUMINOUS	631.17	--			
										3000	3000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	--			
								1			1		LS	MOBILIZATION/DEMobilIZATION	635.11	--			
								1			1		LS	TRAFFIC CONTROL	641.10	--			
								2			2		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	--			

⚠ REVISION: 09-23-2013

PROJECT NAME: GUILFORD
 PROJECT NUMBER: IM-IR 091-1(25)
 FILE NAME: D91A222_CLOCK_FORMS.DGN
 PROJECT LEADER: LIBBY
 DESIGNED BY: BEYOR
 QUANTITY SHEET #1
 PLOT DATE: 23-SEP-2013
 DRAWN BY: BEYOR
 CHECKED BY: BOMBARDIER
 SHEET 12 OF 46