

QUANTITY SHEET 3

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
				ROADWAY	TRAINING	EROSION CONTROL	BRIDGE	FULL C.E. ITEMS	TEMPORARY DETOUR	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						5				5		CY	TEMPORARY STONE CHECK DAM, TYPE I	653.25	1			
						40				40		CY	VEHICLE TRACKING PAD	653.35	10			
						4				4		EACH	INLET PROTECTION DEVICE, TYPE I	653.40	-			
						2500				2500		LF	PROJECT DEMARCATION FENCE	653.55	48			
				1						1		LU	PRICE ADJUSTMENT, FUEL (N.A.B.I.)	690.50	-			
						100				100		HR	SPECIAL PROVISION (MONITORING EPSC PLAN)	900.630	EST.			
						350				350		LF	SPECIAL PROVISION (TEMPORARY SWALE)	900.640	10			
						1				1		LS	SPECIAL PROVISION (EPSC PLAN)	900.645	-			
						1				1		LU	SPECIAL PROVISION (MAINTENANCE OF EPSC PLAN)(N.A.B.I.)	900.650	-			

PROJECT NAME: PUTNEY
PROJECT NUMBER: IM 091-1(31)



FILE NAME: ...\\05-07 z93d48quantity.ptf PLOT DATE: 7/8/2009
PROJECT LEADER: G. BOGUE DRAWN BY: E. ALLING
DESIGNED BY: E. ALLING CHECKED BY: G. GOYETTE
QUANTITY SHEET 3 SHEET 7 OF 75