



ABM INFO		BILL OF MATERIAL				JOB NO.	DRAWING NO.	REV.	
PAGE	LINE	MARK	QTY	MARK	MATERIAL	LENGTH FT INCHES	REMARKS	WT	PROCUREMENT NOTES
		S5C	1		STRINGER				14467
101	E		1	wa	W 33x130	106 3/8	(M270-50WT2) (#2-3)		
102	B		2	x11a	PL 1/2x29 1/2	1 7/8	(M270-50WT2) (#2-3)		
102	F		2	x11d	PL 16GA x 9 3/8	2 5/8	(A606-4) FILL		
102	C		2	x11b	PL 5/8x11 1/2	3 1/8	(M270-50WT2) (#2-3)		
102	D		4	x11c	PL 3/4x4 1/2	3 1/8	(M270-50WT2) (#2-3)		
102	G		2	x11f	PL 3/8x11 1/2	1 6/8	FILL		
102	M		4	x11s	PL 1/2x5	2 7/8			
102	K		1	x11g	PL 5/8x5	2 7/8			
102	K		1	x11m	PL 5/8x5	2 7/8			
102	P		2	x11aa	PL 1/2x2 7/8	0 8/8			

OUT FOR APPROVAL	2-2-01								
OUT FOR APPROVAL									
ISSUED TO SHOP									
FIELD & OFFICE									

REV.	REMARKS	DATE	DWN	CHK	APP	O.A.	NO.	DIA.	LGT	TYPE	WASHER	
	MATERIAL:											
	M270 GR 50W U.N.							15/16 Ø (UN)			7/8 Ø (UN)	
	SHOP BOLTS:											
	7/8 Ø (UN)											
	SURFACE PREP. & PAINT:											
	-STEEL WITHIN 10'-0 OF ABUT 1 SHALL BE PAINTED (SEE GNI)											
	-ALL OTHER STEEL SHALL BE BLAST CLEANED AND LEFT UNPAINTED.											
	DESCRIPTION:	STRINGER - S5C										
	JOB:	BRIDGE NO. 43S										
		I-89 SB OVER U.S. ROUTE 2										
		I-89 IMPROVEMENTS										
		TOWN OF MIDDLESEX-BOLTON, VERMONT										
	PROJ NO.	IM-089-2(26)										
	CUSTOMER:	VERMONT AGENCY OF TRANSPORTATION										
		CASCO BAY STEEL STRUCTURES, INC.										
		75 SPRING HILL ROAD SACO, MAINE 04072										
		PHONE (207) 282-7360 FAX. (207) 282-1179										
	JOB NO.	116-43S										
	DRG. NO.	115										
	REV.											

ONE - STRINGER - S5C

1. FOR STRINGER STANDARD DETAILS SEE DRAWING XII.
2. FOR CAMBER AND FLANGE DIAGRAMS SEE DRAWING C102.
3. FOR GENERAL NOTES SEE DRAWING GNI.

TVGA
Engineering, Surveying, P.C.

NO EXCEPTIONS TAKEN REJECTED
 FURNISH AS CORRECTED REVISE AND RESUBMIT

ENGINEER has reviewed Shop Drawings and Samples and other data which Contractor is required to furnish, only for conformance with the information given in the Contract Documents and compliance with the design concept of the completed Project as a furnishing while not indicated in the Contract Documents. Such review does not extend to errors, omissions, methods, techniques, sequences or procedures of construction or to safety precautions and proper incident thereto. Contractor is responsible for compliance to be outlined and completed at the job site for information that pertains solely to the fabrication processes or to techniques of construction used for construction of the work of all trades.

BY: *Pit W. S.T.*
DATE: 3/26/01

The File 1 DRG-1105 EST 001 /user/ghw/2008-5/115 1 Rev 0