



- (2B) JOHN M. & HARRIET D. MILLER (A.O.221) STA 10+27-12+33E
- (2C) JOHN M. & HARRIET D. MILLER (A.O.221) STA 10+27-12+33E
- (4) MELVIN B. & EVELYN F. KENNISON (S.Q.F.T. 225) STA 8+65-8+86E
- (5) ETTA LITCHFIELD (S.Q.F.T. 3200) STA 8+80-9+45E
- (6A) FLORENCE W. TRUDEAU (A.O.26) STA 10+35-12+35E
- (10) DURWOOD C. & LEONA COLLIER (S.Q.F.T. 225) STA 8+65-8+86E
- (11) CHARLES STEVENS ESTATE (S.Q.F.T. 225) STA 8+65-8+86E
- (12) ARMAND & EULA BERGERON (S.Q.F.T. 225) STA 8+65-8+86E

**LIST OF QUANTITIES (BRIDGE ONLY)**

QUANTITY	UNIT	ITEM	ITEM NO.	FINAL
35,266	c.y.	Channel Excavation of Earth	105-A	36,609
3,918	c.y.	Channel Excavation of Rock	106-B	1,426
185	c.y.	Structure Excavation	107	163
87	ton	Bituminous Conc. Pavt. for Bridge Floors	363	86.0
511	c.y.	Concrete Class B (Mod)	401-B	363.2
62,564	lb.	Reinforcing Steel	402	66,947
1	lb.	Spiral Reinforcement (363d)	403	1
209,721	lb.	Structural Steel	404-A	207,062
38	s.y.	Asphaltic-Asbestos Coating	407	38
1	lb.	Furnish. Equipment for Driving Piles	501	1
2,275	l.f.	Untreated Timber Piling	502-A	1,975
1,120	l.f.	Treated Timber Piling	502-B	1,675
8,466	c.y.	Stone Fill (Heavy Type)	521	7,918
370	c.y.	Stone Fill for Slope Protection	522	744
414	l.f.	Granite Bridge Curb	535-C	416
405	l.f.	Bridge Railing (Aluminum)	572	404
	l.f.	Supp. Approx. 5-8-57 Drilling & Grading Drives	572	115

**LIST OF SHEETS (BRIDGE ONLY)**

SHEET NO.	DESCRIPTION
23	Plan
24	Profile & Borings
12	Earthwork Sheet
49	Abutment No. 1 Details & Curb Ends
50	Abutment No. 2 Details & Post Spacing Plan
51	Details of Pier No. 1
52	Details of Pier No. 2
53	Reinforcing Steel Details
20	Sid. Cng. 50B-30-26 (Mod. for 15' skew & No Approach Sills, etc.)
21	Sid. Cng. 50B-30-26
22	Sid. Cng. 50B-20-26 Details B,C,D,E, For B, C, D, E
54-57	Channel Sections Area A (4 sheets)
58-66	Channel Sections Area B (9 sheets)
67-69	Channel Sections Area D (3 sheets)

TYPE	PRESENT BRIDGE	PROPOSED BRIDGE
Deck/Built	1929	Composite W.F. Beam
Clear Span	2 Span @ 68'	3 Span @ 69'
Clear Hgt.	11'	8.5'
Overall Lgt.	140'	207'
Wdg. W.	20.3"	30"
Waterway	1500"	1425" @ 100' / 1420" @ 110'
Lead. Dist.	H-10	H-20 3-16

RELINQUISHMENT recorded in Co-entry Land Records Book 22, Pages 98-99, April 8, 1960.

NOTE: Old channel to be filled with material from new channel excavation. See Bridge Earthwork Sheet #12.

**RECORDING DATA**

PARCEL GRANTOR	INSTRUMENT	DATE	RECORDED	BOOK	PAGE	DATE
A,B,C MARTIN C. PERRY	W D O E	8/8/58	COVENTRY	21	388	8/14/58
A,B,C,D JOHN W. JR. & HARRIET D. MILLER	W D O E	8/8/58	"	21	392,393	8/14/58
BARLOW	W D O E	8/7/58	"	21	390	8/14/58
CHESTER R. & VERA M. KENNISON	W D O E	7/8/58	"	21	334,344	7/12/58
MELVIN B. & EVELYN F. KENNISON	C O N D	7/8/58	"	21	334,344	7/12/58
ETTA LITCHFIELD	C O N D	7/8/58	"	21	334,344	7/12/58
FLORENCE TRUDEAU	W D O E	8/8/58	"	21	350	8/14/58
MARY CLEVELAND ESTATE	C O N D	7/8/58	"	21	334,344	7/12/58
DURWOOD C. & LEONA COLLIER	C O N D	7/8/58	"	21	334,344	7/12/58
CHARLES N. STEVENS EST. & ARMAND & EULA E. BERGERON	C O N D	7/8/58	"	21	334,344	7/12/58

COVENTRY-NEWPORT Project S N 0313 (1) Sheet 25 of 163