

QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
						EROSION CONTROL	UTILITIES - WATER & SEWER	SHARED USE PATH/ROADWAY	FULL C.E. ITEMS	UTILITIES - LIGHTING & ELECTRICAL	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
								2100			2100		HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.			
								4200			4200		HR	FLAGGERS	630.15	EST.			
									0.33		0.33		LS	FIELD OFFICE, ENGINEERS	631.10				
									0.33		0.33		LS	TESTING EQUIPMENT, CONCRETE	631.16				
									0.33		0.33		LS	TESTING EQUIPMENT, BITUMINOUS	631.17				
									1000		1000		DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26				
								0.33			0.33		LS	MOBILIZATION/DEMOBILIZATION	635.11				
								1			1		LS	TRAFFIC CONTROL (RUTLAND CITY STP 019-3(57))	641.10	-			
								3			3		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	-			
								80			80		LF	DURABLE 12 INCH WHITE LINE	646.460	-			
								1150			1150		LF	TEMPORARY 4 INCH WHITE LINE	646.600	EST.			
								1550			1550		LF	TEMPORARY 4 INCH YELLOW LINE	646.610	EST.			
								400			400		LF	TEMPORARY 8 INCH YELLOW LINE	646.650	EST.			
								8			8		EACH	TEMPORARY LETTER OR SYMBOL	646.690	EST.			
								200			200		LF	TEMPORARY CROSSWALK MARKING	646.700	EST.			
								8200			8200		SY	GEOTEXTILE FOR ROADBED SEPARATOR	649.11	89			
								4800			4800		SY	GEOTEXTILE FOR UNDERDRAIN TRENCH LINING	649.41	EST.			
						30					30		SY	GEOTEXTILE FOR SILT FENCE, WOVEN WIRE REINFORCED	649.515	6			
								150			150		LB	SEED	651.15	12			
						150					150		LB	SEED, WINTER RYE	651.17	12			
								900			900		LB	FERTILIZER	651.18	35			
								5			5		TON	AGRICULTURAL LIMESTONE	651.20	2			
						5					5		TON	HAY MULCH	651.25	2			
								950			950		CY	TOPSOIL	651.35	19			
						1					1		LS	EPSC PLAN	652.10	-			
						100					100		HR	MONITORING EPSC PLAN	652.20	EST.			
						1					1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	-			
						2500					2500		SY	TEMPORARY EROSION MATTING	653.20	25			
						60					60		CY	VEHICLE TRACKING PAD	653.35	-			
						20					20		EACH	FILTER BAG	653.45	EST.			
						5300					5300		LF	PROJECT DEMARCATION FENCE	653.55	65			
								1			1		LS	TREE PROTECTION	656.85	-			
								130			130		SF	TRAFFIC SIGNS, TYPE A	675.20	1			
								370			370		LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	4			
								16			16		EACH	REMOVING SIGNS	675.50	-			
								1			1		EACH	FLASHING BEACON, GROUND MOUNTED	678.16	-			
										195	195		LF	WIRED CONDUIT (1")PVC	678.23	-			
										3429	3429		LF	WIRED CONDUIT (2")PVC	678.23	-			
										63	63		LF	WIRED CONDUIT (3")PVC	678.23	-			
										9	9		EACH	JUNCTION BOX	678.26	-			

PROJECT NAME: RUTLAND CITY
 PROJECT NUMBER: STP 019-3(57)
 FILE NAME: ...\\PlotFiles\rut_quantities.dgn PLOT DATE: 7/12/2013
 PROJECT LEADER: GAE DRAWN BY: PZA
 DESIGNED BY: TFD CHECKED BY: GAE
QUANTITY SHEET QS-02 SHEET 271 OF 392

