

QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES

TOTALS

DESCRIPTIONS

DETAILED SUMMARY OF QUANTITIES

SUMMARY OF ESTIMATED QUANTITIES										TOTALS			DESCRIPTIONS			DETAILED SUMMARY OF QUANTITIES		
										ROUND	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	QUANTITIES	UNIT	ITEMS
											1		LS	CLEARING AND GRUBBING INCLUDING INDIVIDUAL TREES AND STUMPS	201.10			
											2750	2750	CY	COMMON EXCAVATION	203.15			
										105	105		CY	UNCLASSIFIED CHANNEL EXCAVATION	203.27			
										192	192		CY	EXCAVATION OF SURFACES AND PAVEMENTS	203.28			
										475	475		CY	STRUCTURE EXCAVATION	204.25			
										315	315		CY	GRANULAR BACKFILL FOR STRUCTURES	204.30			
										2750	2750		SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10			
										1115	1115		CY	SUBBASE OF DENSE GRADED CRUSHED STONE	301.35			
										3	3		CWT	EMULSIFIED ASPHALT	404.85			
										910	910		TON	BITUMINOUS CONCRETE PAVEMENT (PG 58-34)	408.25			
										90	90		SY	SHEET MEMBRANE WATERPROOFING, PREFORMED SHEET	519.21			
										1	1		EACH	REMOVAL OF STRUCTURE (14 FEET - CULVERT)	529.15			
										1	1		EACH	REMOVAL OF STRUCTURE (1920 SF - EST.)	529.15			
										1	1		LS	PRECAST CONCRETE STRUCTURE (14'-0" x 7'-0" x 62'-0" BOX)	540.10			
										5	5		HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25			
										5	5		HR	TRUCK RENTAL	608.37			
										68	68		MGAL	DUST CONTROL WITH WATER	609.10			
										85	85		CY	STONE FILL, TYPE II	613.11			
										1	1		EACH	RELOCATE MAIL BOX, SINGLE SUPPORT	617.10			
										76-100	76-100		LF	HD STEEL BEAM GUARDRAIL, GALVANIZED	621.21			
										4	4		EACH	ANCHOR FOR STEEL BEAM RAIL	621.80			
										150	150		HR	FLAGGERS	630.15			
										1	1		LS	FIELD OFFICE-ENGINEERS	631.10			
										1	1		LS	TESTING EQUIPMENT - CONCRETE	631.16			
										1	1		LS	TESTING EQUIPMENT - BITUMINOUS	631.17			
										1	1		LU	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.25			
										1	1		LS	MOBILIZATION / DEMOBILIZATION	635.11			
										1	1		LS	TRAFFIC CONTROL	641.10			
										2350	2350		LF	DURABLE 4 INCH WHITE LINE	646.400			
										2350	2350		LF	DURABLE 4 INCH YELLOW LINE	646.410			
										1800	1800		LF	TEMPORARY 4 INCH WHITE LINE	646.600			
										1800	1800		LF	TEMPORARY 4 INCH YELLOW LINE	646.610			
										100	100		EACH	LINE STRIPING TARGETS	648.70			
										600	600		SF	REMOVAL OF EXISTING PAVEMENT MARKINGS	648.85			
										165	165		SY	GEOTEXTILE UNDER STONE FILL	649.31			
										570	570		SY	GEOTEXTILE FOR SILT FENCE	649.51			
										10	50		LB	SEED	651.15			
										10	10		LB	SEED-WINTER RYE	651.17			
										100	100		LB	FERTILIZER	651.18			
										1	1		TON	AGRICULTURAL LIMESTONE	651.20			

PROJECT NAME: Bristol
 PROJECT NUMBER: ER ST 021-1 (22)
 FILE NAME: s05b120excel.dgn PLOT DATE: 2/28/2007
 PROJECT MANAGER: M. Evans-Mongeon DRAWN BY: L. Duquette
 DESIGNED BY: M. Evans-Mongeon CHECKED BY: G. Rokes
 QUANTITY SHEET #1 SHEET 4 OF 66