

QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS			DETAILED SUMMARY OF QUANTITIES				
										GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS	
										1	1	LS	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.10					
										2230	2272.3	CY	COMMON EXCAVATION	203.15	15				
										10	0	CY	SOLID ROCK EXCAVATION	203.16	EST				
										945	1184.5	CY	SAND BORROW	203.31	9				
										84	357.7	CY	TRENCH EXCAVATION OF EARTH	204.20	1				
										10	0	CY	TRENCH EXCAVATION OF ROCK	204.21	EST				
										187	80.9	CY	GRANULAR BACKFILL FOR STRUCTURES	204.30	2				
										2100	4149	SY	COLD PLANING-BIT PAVEMENT	210.10	27				
										1850	2113.9	CY	SUBBASE OF DENSE GRADED CRUSHED STONE	301.35	7				
										8	67	CY	AGGREGATE SURFACE COURSE	401.10					
										22	39.6	CWT	EMULSIFIED ASPHALT	404.85					
										1	0	LU	PRICE ADJUSTMENT ASPHALT CEMENT (N.A.B.I.)	408.50					
										1670	1668.37	TON	SUPERPAVE BITUMINOUS CONCRETE PAVEMENT	490.30	19				
										94	95	LF	24" CPEP(SL)	601.2620					
										8	0	HR	BULLDOZER RENTAL, TYPE I	608.10	EST				
										8	0	HR	POWER GRADER RENTAL	608.15	EST				
										12	12	HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST				
										8	6	HR	POWER BROOM RENTAL, TYPE I	608.30	EST				
										12	12	HR	TRUCK RENTAL	608.37	EST				
										12	0	HR	LOADER RENTAL, TYPE I	608.40	EST				
										180	0	MGAL	DUST CONTROL WITH WATER	609.10	9				
										2	12	CY	STONE FILL, TYPE I	613.10	1				
										1	1	EACH	RELOCATE MAIL BOX, SINGLE SUPPORT	617.10					
										2	0	EACH	YIELDING MARKER POSTS	619.17					
										1	0	EACH	REMOVING AND RESETTING PROPERTY MARKERS	619.20					
										858	814.5	LF	STEEL BEAM GUARDRAIL, GALVANIZED	621.20					
										1	1	EACH	MANUFACTURED TERMINAL SECTION, FLARED	621.50					
										1	1	EACH	ANCHOR FOR STEEL BEAM RAIL	621.60					
										500	597.75	HR	UNIFORMED TRAFFIC OFFICERS	630.10					
										500	1004.5	HR	FLAGGERS	630.15					
										1	1	LS	FIELD OFFICE-ENGINEERS	631.10					
										1	1	LS	TESTING EQUIPMENT, BITUMINOUS	631.17					
										1	0.133	LU	FIELD OFFICE - TELEPHONE (N.A.B.I.)	631.25					
										1	1	LS	MOBILIZATION / DEMOBILIZATION	635.11					
										1	1	LS	TRAFFIC CONTROL	641.10					
										2	2	EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15					
										3100	2998	LF	DURABLE 4 INCH WHITE LINE, THERMOPLASTIC	646.402					
										3975	3382	LF	DURABLE 4 INCH YELLOW LINE, THERMOPLASTIC	646.412					
										580	259	LF	DURABLE 8 INCH YELLOW LINE, THERMOPLASTIC	646.452					
										37	79	LF	DURABLE 24 INCH STOP BAR, THERMOPLASTIC	646.482					

FOR REVISED SUPERPAVE BITUMINOUS CONCRETE PAVEMENT NUMBERS REFER TO PROJECT SUMMARY BOOK NUMBER 1, PG 31.

PROJECT NAME:	RUTLAND TOWN
PROJECT NUMBER:	HEB INTS(4)
FILE NAME:	W9K1108.dgn
PROJECT MANAGER:	EWB
DRAWN BY:	EWB
CHECKED BY:	EWB
QUANTITY SHEET #:	SHEET 4 OF 35

△ REVISED APRIL 17, 2009 - REMOVED ITEM 204.25
DUE TO REVISED DRIVE DESIGN AT I2+86.40 RT