

# QUANTITY SHEET 3

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES			
							ROADWAY	TRAINING	EROSION CONTROL	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
							4				4		EACH	PORTABLE CHANGEABLE MESSAGE SIGN	641.15	--			
							3200				3200		LF	DURABLE 4 INCH WHITE LINE, RECESSED POLYUREA	646.406	102			
							3760				3760		LF	DURABLE 4 INCH YELLOW LINE, RECESSED POLYUREA	646.416	179			
							412				412		LF	DURABLE 8 INCH YELLOW LINE, RECESSED POLYUREA	646.456	10			
							124				124		LF	DURABLE 12 INCH WHITE LINE, TYPE I TAPE	646.461	--			
							28				28		EACH	DURABLE LETTER OR SYMBOL, TYPE I TAPE	646.491	--			
							3650				3650		LF	TEMPORARY 4 INCH WHITE LINE	646.600	42			
							1775				1775		LF	TEMPORARY 4 INCH YELLOW LINE	646.610	17			
							226				226		LF	TEMPORARY 24 INCH STOP BAR	646.680	--			
							50				50		EACH	LINE STRIPING TARGETS	646.76	--			
							6200				6200		SF	REMOVAL OF EXISTING PAVEMENT MARKINGS	646.85	134			
							140				140		SY	GEOTEXTILE UNDER STONE FILL	649.31	6			
									240		240		SY	GEOTEXTILE FOR SILT FENCE	649.51	7			
							100				100		LB	SEED	651.15	7			
							800				800		LB	FERTILIZER	651.18	28			
							3.5				3.5		TON	AGRICULTURAL LIMESTONE	651.20	0.4			
							3.5				3.5		TON	HAY MULCH	651.25	0.4			
							730				730		CY	TOPSOIL	651.35	8			
									1		1		LS	EPSC PLAN	652.10	--			
									80		80		HR	MONITORING EPSC PLAN	652.20	--			
									1		1		LU	MAINTENANCE OF EPSC PLAN (N.A.B.I.)	652.30	--			
									1900		1900		SY	TEMPORARY EROSION MATTING	653.20	43			
									800		800		SY	PERMANENT EROSION MATTING	653.21	11			
									26		26		EACH	PREFABRICATED CHECK DAM	653.30	--			
									15		15		CY	VEHICLE TRACKING PAD	653.35	EST.			
									8		8		EACH	INLET PROTECTION DEVICE, TYPE I	653.40	--			
									700		700		LF	BARRIER FENCE	653.50	6			
									1800		1800		LF	PROJECT DEMARCATION FENCE	653.55	156			
							433.39				433.39		SF	TRAFFIC SIGNS, TYPE A	675.20	--			
							321.13				321.13		SF	TRAFFIC SIGNS, TYPE B	675.21	--			
							757				757		LB	W-SHAPE STEEL SIGN POST	675.31	--			
							885				885		LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	--			
							6				6		EACH	FOUNDATION FOR W-SHAPE STEEL POST, 24 INCH DIAMETER	675.41	--			
							66				66		EACH	REMOVING SIGNS	675.50	--			
							4				4		EACH	ERECTING SALVAGED SIGNS	675.60	--			
							2				2		EACH	SETTING SALVAGED POSTS	675.61	--			
							850				850		LF	WIRED CONDUIT (2" PVC)	678.23	41			
							5				5		EACH	PULL BOX, STANDARD	678.25	--			
							1				1		EACH	PULL BOX, DOUBLE	678.27	--			
							230				230		LF	ELECTRICAL CONDUIT SLEEVE (8" PVC)	678.30	3			

PROJECT NAME: HYDE PARK  
PROJECT NUMBER: HES 030-2(23)

FILE NAME: t08b126frm.dgn  
PROJECT LEADER: JLS  
DESIGNED BY: MBL  
QUANTITY SUMMARY SHEET 3

PLOT DATE: 03-JAN-2011  
DRAWN BY: MBL  
CHECKED BY: JAD  
SHEET 7 OF 100