

QUANTITY SHEET 1

SUMMARY OF ESTIMATED QUANTITIES										TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
						ROADWAY	LANDSCAPING	EROSION CONTROL	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
						1				1	1	LS	CLEARING AND GRUBBING, INCLUDING INDIVIDUAL TREES AND STUMPS	201.10	-			
						6900				6900	7117.1	CY	COMMON EXCAVATION	203.15	47			
						225				225	222	CY	EXCAVATION OF SURFACES AND PAVEMENTS	203.28	6			
						1850				1850	1652.6	CY	SAND BORROW	203.31	18			
						94				94	81.7	CY	TRENCH EXCAVATION OF EARTH	204.20	1			
						1				1	0	CY	TRENCH EXCAVATION OF EARTH, EXPLORATORY (N.A.B.I.)	204.22	-			
						11				11	29.2	SY	COLD PLANING, BITUMINOUS PAVEMENT	210.10	0.6			
						2300				2300	2311.3	CY	SUBBASE OF DENSE GRADED CRUSHED STONE	301.35	49			
						10				10	17.5	CY	AGGREGATE SURFACE COURSE	401.10	0.1			
						23				23	22.18	CWT	EMULSIFIED ASPHALT	404.65	1			
						1				1	-5224.04	LU	PRICE ADJUSTMENT, ASPHALT CEMENT (N.A.B.I.)	406.50	-			
						120				120	138.72	LB	REINFORCING STEEL, LEVEL I	507.11	1			
						1				1	10	GAL	WATER REPELLENT, SILANE	514.10	EST.			
						2				2	1.94	CY	CONCRETE, CLASS B	541.25	0.5			
						30				30	28	LF	15" CPEP(SL)	601.2610	-			
						42				42	33.5	LF	18" CPEP(SL)	601.2615	-			
						2				2	2	EACH	15" CPEPES	601.7010	-			
						2				2	2	EACH	18" CPEPES	601.7015	-			
						1				1	1	EACH	CHANGING ELEVATION OF DROP INLETS, CATCH BASINS, OR MANHOLES	604.40	-			
						1				1	0	EACH	CAST IRON COVER WITH FRAME	604.55	-			
						1				1	5	HR	ALL PURPOSE EXCAVATOR RENTAL, TYPE I	608.25	EST.			
						10				10	0	HR	POWER BROOM RENTAL, TYPE I	608.30	EST.			
						1				1	7.5	HR	TRUCK RENTAL	608.37	EST.			
						155				155	0.3	MGAL	DUST CONTROL WITH WATER	609.10	2			
						23				23	18	CY	STONE FILL, TYPE I	613.10	0.5			
						115				115	109	SY	PORTLAND CEMENT CONCRETE SIDEWALK, 8 INCH	618.11	5			
						20				20	16	SF	DETECTABLE WARNING SURFACE	618.30	-			
						3				3	3	EACH	BOLLARDS	619.14	-			
						4				4	4	EACH	YIELDING MARKER POSTS	619.17	-			
						645				645	641.3	LF	CHAIN-LINK FENCE, 4 FEET	620.11	5			
						8				8	10	EACH	BRACING ASSEMBLY FOR CHAIN-LINK FENCE, 4 FEET	620.20	-			
						435				435	425	LF	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80	-			
						9				9	9	EACH	REMOVAL AND DISPOSAL OF GUIDE POSTS	621.81	-			
						10				10	0	HR	UNIFORMED TRAFFIC OFFICERS	630.10	EST.			
						100				100	0	HR	FLAGGERS	630.15	EST.			
									1	1	1	LS	FIELD OFFICE, ENGINEERS	631.10	-			
									1	1	1	LS	TESTING EQUIPMENT, CONCRETE	631.16	-			
									1	1	1	LS	TESTING EQUIPMENT, BITUMINOUS	631.17	-			
									3000	3000	818.41	DL	FIELD OFFICE TELEPHONE (N.A.B.I.)	631.26	-			
						1				1	1	LS	MOBILIZATION/DEMOBILIZATION	635.11	-			

PROJECT NAME: SPRINGFIELD
PROJECT NUMBER: CMG PARK (32)

FILE NAME: z09K250frm.dgn
PROJECT LEADER: G. SANTY
DESIGNED BY: I. MAYNARD
QUANTITY SHEET 1

PLOT DATE: 6/25/2014
DRAWN BY: I. MAYNARD
CHECKED BY: M. FOISY
SHEET 6 OF 43

