

File 5.1.2

Contractor:	Don Weston Exc.
Job Name:	Bristol HES 021-1 (28)
Location:	Bristol, VT
Job #	025-15 Date: 3/4/2015



CAMP Precast Concrete Products, Inc.
 78 Precast Road, Milton, VT 05468
 Phone (802) 893-2401 Fax (802) 893-1542

Product I.D. Storm MH Diameter: 4'

Invert: **No** Ladders: **Yes** Coating: **No** Access Size: **24" Dia.**

Cast Iron / Hatch: **26" Dia. X 7" High Neenah R-1642 Frame & Lid marked "DRAIN"**

Rim:	4.50	Cone:		Riser#1:		Riser#4:	
Inv. Out:	0.00	Cover:	1'	Riser#2:		Riser#5:	
Diff:	4.50	Base:	3'	Riser#3:		Riser#6:	
Sump:	0.33						
Gross V.F.:	4.83	Angle	0	225			
C.I. Height:	0.58	Boot:	S206-24L	S206-24L			
Net V.F.:	4.25	Dist. Up:	1"	1"			
Brick Space:	0.25	Pipe Type:	HDPE	HDPE			
Actual V.F.:	4.00	Pipe Size:	18"	18"			

Quality Control	Prepour	Form Cleaning: _____	Form Release: _____
		Rein. Steel: VT AOT Job	Form Closure: _____
		Block Out: _____	Rein. Size: _____
		Comments: _____	Q.C. by/date: _____
	Postpour	Finish: _____	Bricking: _____
		Invert: _____	Ladders: _____
		Coating: _____	Boots: _____
		Comments: _____	Q.C. by/date: _____
Special Info. / Comments:		VT AOT Job	
Mold #:	YDS ³	8" Thick Base	Wt.

BASE

APPROVED

